

FIELD INSPECTION REPORT

Date of Inspection : 24/12/2020		District: Samastipur
Division : Samastipur		Length (km): 0.700km
Name of the Road: Haebur Nijamat to Garuara		
Scheme/Programme: MAINTENANCE / GTSNY		
Package No.:		Road Id No.: 32010101829
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		

S/N	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	SAU
b)	Condition of Surfacing	SAU
c)	Riding Quality	SAU
d)	Road Camber	SAU
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	Nil

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—

NAME: Vivekanand
JE See I & III

(Signature) 12/12/2020