

FIELD INSPECTION REPORT

Date of Inspection : 21/12/20	District: Araria
Division : forbelganj	Length (km): 0.9
Name of the Road: Ram thaker Aaythan to Pannushwan Ray	
Scheme/Programme:	MAINTENANCE ✓
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance ✓
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	(S)
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature)
(Signature)

NAME: