

FIELD INSPECTION REPORT

Date of Inspection :	21-12-2020	District:	Buxar
Division :	Buxar	Length (km):	1.510 Km
Name of the Road:	Karona road to Diliya Pal tal.		
Scheme/Programme:	MAINTENANCE	Road Id No.:	mm 657 (G.M.)
Package No.:			
Status of the Project:	Ongoing/Completed/Under Maintenance		complete
Work is a case of:	☒ New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	☒ S/U
a)	Road Junction condition	☒ S/U
b)	Condition of Surfacing	☒ S/U
c)	Riding Quality	☒ S/U
d)	Road Camber	☒ Yes/No
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	☒ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	☒ Yes/No
g)	Compaction of flank/slope & raincuts if any	
2.	Cross Drainage	☒ S/SRI/U
a)	Condition of head walls in Hume pipe culverts including its painting	☒ S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	NA S/SRI/U
c)	Condition of railings/slab/approach for Bridges	NA S/SRI/U
3.	Road Furniture	☒ Yes/No
a)	Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained	200m
4.	Compliance History	yes
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	☒
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Mubarek Hussain Ansari
NAME:

Mubarek Hussain Ansari
21-12-2020
(Signature)
J. B.
Rajapur Block.