

FIELD INSPECTION REPORT

Date of Inspection : 21/12/2020	District: Buzah
Division : RMD, Buzah	Length (km): 1.500 km
Name of the Road: LOSD to Saffarwa	
Scheme/Programme: MAINTENANCE (1461/15) (6/10)	
Package No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓
b)	Condition of Surfacing	✓
c)	Riding Quality	✓
d)	Road Camber	✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓
c)	Condition of railings/slab/approach for Bridges	✓
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	ND

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SMI)	SPT
Unsatisfactory (U)	

RMD
21/12/2020
JL

(Signature)

NAME: