

FIELD INSPECTION REPORT

Date of Inspection : 26/12/20 District: East Chompanan
 Division : Pakkai Dayal Length (km): 8.9
 Name of the Road: Pakkai Dayal to Dhaka
 Scheme/Programme: MAINTENANCE
 Package No.: Road Id No.:
 Status of the Project: Ongoing/Completed/Under Maintenance
 Work is a case of: New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U ✓
b)	Condition of Surfacing	S/U ✓
c)	Riding Quality	S/U ✓
d)	Road Camber	S/U ✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No NA ✓
f)	Contraction Joints provided or not (CC Pavement)	Yes/No NA ✓
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U ✓
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA ✓
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	NA

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	U

NAME:

Binod Rajak

DESIGNATION:

Executive Engineer
R.W.D.

Regional Laboratory Durbhanga

(Signature) 26/12/20