

FIELD INSPECTION REPORT

Date of Inspection : 20/12/20		District: Samastipur
Division : R. V. D. P. S. R. S. R.		Length (km): 1.31 km.
Name of the Road: Ranipatti to daghar Tola		
Scheme/Programme:		MAINTENANCE
Package No.:		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance
Work is a case of:		New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank slope & raincuts if any	Yes/No
2.	Cross Drainage	No
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	No
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Handwritten signature
21/12/20
J.E.

(Signature)

NAME:

DESIGNATION: