


FIELD INSPECTION REPORT

| Date of Inspection: 28/12/2020 | | District: Kalihar |
|--------------------------------|--|-----------------------------|
| Name of Road: | | Sunay pokhar path to Batna. |
| Scheme/ Programme: | MAINTENANCE | |
| Package No. | Road ID No. | |
| Status of the Project: | Ongoing/Completed/Under Maintenance | |
| Work is a case of: | New Connectivity/ Up Gradation/ Maintenance | |
| Sl.No | Parameters to be Checked | Remarks |
| 1 | Pavement | |
| a) | Road Junction Condition | ✓ S/U |
| b) | Condition of Surfacing | ✓ S/U |
| c) | Riding Quality | ✓ S/U |
| d) | Road Camber | ✓ S/U |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement | ✓ Yes/No |
| f) | Contraction Joints provided or not (CC Pavement) | ✓ Yes/No |
| g) | Compaction of flank/slope & raincuts if any | ✓ Yes/No |
| 2 | Cross Drainage | |
| a) | Condition of headwalls in Humepipe culverts including its painting | ✓ S/SRI/U |
| b) | Condition of Abutment & Wings walls, Slab in RCC culverts | ✓ S/SRI/U |
| c) | Condition of railings/slabs/approach for Bridges | ✓ S/SRI/U |
| 3 | Road Furniture | |
| a) | Whether sign boards/informatory/cautionary Board/Km & 200m stone/Pavement road markings are provided and maintained. | Yes/No ✓ |
| 4 | Compliance History | |
| a) | Status of ATR & any others | |

Overall Grading:

| | |
|--|-----|
| Satisfactory (S) | |
| Satisfactory but requires Improvement(SRI) | SRI |
| Unsatisfactory (U) | |

Name: Anandendra Nath Thakur.
 Designation: J.B.


 (Signature)