FIELD INSPECTION REPORT

	1	
	spection: 18-12-00 20 District: Nalmala.	
Division:	RWD Honaut. Length (km): 1-70Km	1
	he Rond: So Inog Marchi Crokhulters Protap-bu	r Road
	rogramme: MMNTENANCE	
Package		
	the Project: Ongoing/Completed/Under Maintenance a case of: New Connectivity/Up gradation/ Maintenance	
		Remarks
Sl. No.	Parameters to be checked	Kemarks
1.	Pavement	etrones Te
ถ)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
c)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	. 144
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
1,4.	Compliance History	il El ingine
a)	Status of ATR's & any others	NO

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

(Signature)

NAME:

DESIGNATION:

Scanned with CamScanner