

FIELD INSPECTION REPORT

Date of Inspection : 24-12-2020	District: Nalanda
Division : RWD Harraut	Length (km): 0.465 Km
Name of the Road: Salipur Silpur Sirmawan Road to Porajil	
Scheme/Programme: MAINTENANCE	
Package No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U S
b)	Condition of Surfacing	S/U S
c)	Riding Quality	S/U S
d)	Road Camber	S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No Yes
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes
g)	Compaction of flank/slope & raincuts if any	Yes/No Yes
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U N/A
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U N/A
c)	Condition of railings/slab/approach for Bridges	S/SRI/U N/A
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No NO
4.	Compliance History	
a)	Status of ATR's & any others	NO

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

(Signature) 24/12/2020

NAME:

DESIGNATION:

Scanned with CamScanner

Scanned with CamScanner