

## FIELD INSPECTION REPORT

Date of Inspection :		District: Darbhanga
Division : Benipur		Length (km): 1.630
Name of the Road: Mahapur mandir Dakshinwari to 14 Harpur (Rst)		
Scheme/Programme:		MAINTENANCE
Package No.:		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance
Work is a case of:		New Connectivity/Up gradation/ Maintenance


Sl. No.	Parameters to be checked	Remarks
1.	<b>Pavement</b>	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	<b>Cross Drainage</b>	
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓ S/SRI/U
c)	Condition of railings/slab/approach for Bridges	✓ S/SRI/U
3.	<b>Road Furniture</b>	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	<b>Compliance History</b>	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

NAME:

DESIGNATION:

  
 28/12/2020  
 At

(Signature)