

FIELD INSPECTION REPORT

Date of Inspection : 18-12-2020		District: Nalanda	
Division: Road		Length (km): 1.30 km	
Name of the Road: TB3 to NADAM			
Scheme/Programme: MAINTENANCE			
Package No.:		Road Id No.:	
Status of the Project: Ongoing/Completed/Under Maintenance			
Work is a case of: New Connectivity/Up gradation/ Maintenance			
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	✓ S/U	
b)	Condition of Surfacing	S/U	
c)	Rolling Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No N/A	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No N/A	
g)	Compaction of Bank slope & raincuts if any	Yes/No N/A	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓ S/SRI/U	
c)	Condition of railing/slab/approach for Bridges	✓ S/SRI/U	
3.	Road Furniture		
a)	Whether sign board/informatory/cautionary Board/km & 200m stones/Pavement re-markings are provided and maintained	✓ Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	Satisfactory
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature) 18-12-2020

NAME: K. Sanku Prasad

DESIGNATION: Asst Engineer