

FIELD INSPECTION REPORT


Date of Inspection :	22.12.2020	District:	BUXAR
Division :	Dumraon	Length (km):	2.90 KM
Name of the Road:	ARA-BUXAR NH-84 to KAMPUR MATHIA TAK.		
Scheme/Programme:	MAINTENANCE ✓		
Package No.:		Road Id No.:	✓
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U S
b)	Condition of Surfacing	✓ S/U S
c)	Riding Quality	✓ S/U S
d)	Road Camber	✓ S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No yes
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No yes
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U NA
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No No maintained
4.	Compliance History	
a)	Status of ATR's & any others	NA

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	—


 22/12/2020
 J.E.


 22-12-20
 (Signature)

NAME: