FIELD INSPECTION REPORT

Date of Inspection: 25/12/20			District: Vaishald	
Division: Makes			Length (km): 6.7	
Name	of the Road: A	dilepur to	gothiys ad(NH-77	
	ne/Programme:	MAINTENANC	E o o	
	ge No.:	0 1 10	Road Id No.:	
Status of the Project: Work is a case of:		Ongoing/Completed/Under Maintenance New Connectivity/Up gradation/ Maintenance		
Sl. No.		Parameters to be checked		Remark
1,	Pavement			
a)	Road Junction condition			S/U
b)	Condition of Surfacing		S/U	
c)	Riding Quality			S/U
d).	Road Camber			S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.			Yes/No
f)	Contraction Joints provided or not (CC Pavement)			Yes/No
g)	Compaction of flank/slope & raincuts if any			Yes/No
2.	Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting			S/SRI/U
6)	Condition of Abutment & Wing walls, Slab in RCC culverts			S/SRI/U
:)	Condition of railings/slab/approach for Bridges			S/SRI/U
	Road Furniture			July .
	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained			Yes/No
(Compliance History			23.
S	Status of ATR's & any others			

Overall Rating

Satisfactory (S)
Satisfactory but requires Improvement (SRI)
Unsatisfactory (U)

(To be dropped)

(Signature)

NAME:

DESIGNATION:

N.A