

FIELD INSPECTION REPORT

Date of Inspection :	22-12-2020	District:	Madhubani
Division :	Madhubani	Length (km):	1.140 KM.
Name of the Road:	NH Pahi Telyari TO Pahi Sah Tol		
Scheme/Programme:	MAINTENANCE		
Package No.:	—	Road Id No.:	✓
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U S
b)	Condition of Surfacing	S/U S
c)	Riding Quality	S/U S
d)	Road Camber	S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes
g)	Compaction of flank/slope & raincuts if any	Yes/No No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U S
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U S
c)	Condition of railings/slab/approach for Bridges	S/SRI/U S
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No Yes
4.	Compliance History	
a)	Status of ATR's & any others	—

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—

NAME:

Ashu K Prasad Singh

DESIGNATION:

AE, Pandaul

23/12/2020
AE