

FIELD INSPECTION REPORT

Date of Inspection : 29-12-2020		District: PURNIA
Division : DHAMDAH		Length (km): 2.25 KM
Name of the Road: AMNAHA TO BASVITA		
Scheme/Programme: MAINTENANCE		
Package No.: MMLSY (W.B)		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/V
b)	Condition of Surfacing	S/V
c)	Riding Quality	S/V
d)	Road Camber	S/V
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/Xo
f)	Contraction Joints provided or not (CC Pavement)	Yes/Xo
g)	Compaction of flank/slope & raincuts if any	Yes/Xo
2.	Gross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/V
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/V
c)	Condition of railings/slab/approach for Bridges	S/SRI/V
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/Xo
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

P. Kumar
29-12-2020
(Signature)

NAME: PRAMOD KUMAR
(J.E)