

FIELD INSPECTION REPORT

Date of Inspection:	28.12.2020	District: Samastipur
Division: RWD Dalsinghsarai		Length(km): 2.290 Km.
Name of Road:	L079 to Beentola	
Scheme / Programme:	MAINTENANCE NABARD	
Package No:	Road Id No:	
Status of the Project:	Ongoing/Completed/Under Maintenance	
Work is a case of:	New Connectivity/ Up gradation/ Maintenance	
Sl. No.	Parameters to be Checked	Remarks
1	Pavement	
a)	Road Junction Condition	✓
b)	Condition of Surfacing	✓
c)	Riding Quality	✓
d)	Road Camber	✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	✓
f)	Constraction Joint provided or not(CC Pavement)	✓
g)	Compaction of flank/slope & raincuts if any	✓
2	Cross Drainage	✓
a)	Condition of head walls in Hume pipe culverts including its painting	✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓
c)	Condition of railings/slab/approach for Bridge	✓
3	Road Furniture	✓
a)	Whether sign boards/information/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓
4	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory(S)	
Satisfactory but requires Improvement(SRI)	S.
Unsatisfactory(U)	

NAME: *Prem Chandan Gupta*
 DESIGNATION: *Asst Engineer*
Mordas,

28/12/20
(Signature)