


FIELD INSPECTION REPORT

Date of Inspection: 26.12.2020		District: Samastipur
Division: RWD Dalsinghsarai		Length(km): 0.540km
Name of Road: Lohagis Path to Sarpanch tola, Muchhisa tola		
Scheme / Programme: MAINTENANCE		
Package No: mm684	Road Id No:	
Status of the Project: Ongoing/Completed/Under Maintenance ✓		
Work is a case of: <input checked="" type="checkbox"/> New Connectivity/ <input type="checkbox"/> Up gradation/ <input type="checkbox"/> Maintenance		
Sl. No	Parameters to be Checked	Remarks
1	Pavement	
a)	Road Junction Condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	S
f)	Constraction Joint provided or not(CC Pavement)	S
g)	Compaction of flank/slope & raincuts if any	SRI
2	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	N.A
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	N.A
c)	Condition of railings/slab/approach for Bridge	N.A
3	Road Furniture	
a)	Whether sign boards/information/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	S
4	Compliance History	
a)	Status of ATR's & any others	N.A


Overall Rating :

Satisfactory(S)	
Satisfactory but requires Improvement(SRI)	SRI
Unsatisfactory(U)	


 26.12.2020
 (Signature)

NAME:

DESIGNATION :


 Anil Prasad
 DD