

No.	L.	B.	D.	Quantity of work
2nd on A/c Bill				
N/W:- Construction of high level RCC bridge over seasonal Dhar in between Shivnagar and Fulwari village in pmsy Road under NABARD.				
N/A:- Rohan Construction Private Limited, Bommaravula Baxaul.				
Agg. NO:- 10 SBD/2020-21				
D.O.S:- 22-02-2020				
D.O.E:- 21-02-2021				
Record Entry				

① Earthwork in excavation of foundation of structure as per drawing - - - all comp. job up to 3mtr Depth.

Abutment A2

$$1 \times 6.10 \times 0.70 \times 1.756 = 103.902 \text{ m}^3$$

$$\text{R/W } 2 \times 1.55 \times 0.400 \times 1.626 = 2.01 \text{ m}^3$$

$$= 105.912 \text{ m}^3$$

② P/L of PCC M15 leveling course 100mm below pile cap.

A-2 (Abutment pile cap)

$$1 \times 5.40 \times 9.00 \times 0.15 = 7.29 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1) Earthwork in excavation of foundation -----					
all comp. job up to 3mtr					
313.79m ³					(4)
252.27m ³					Qty vide TMB P.No. - (3)
105.912m ³	"	"	"		P.No. - (13)
419.702m ³					@ Rs 125.00/m ³ Rs = 52463=00
(2) E/W in excavation of fdr of structure -----					
all complete job up to 3m to 6 mtr					

6.40m ³					Qty vide TMB P.No. - (9)
					@ Rs 160.00/m ³ Rs = 1024=00
(3) Providing construction temporary Island -----					
do --- dir of E/I					
					Qty vide TMB P.No. - (9)
2.00 Nos					@ Rs 217443.51/Each Rs = 434887=00
(4) Providing service road etc all comp job --- E/I					
					Qty vide TMB P.No. - (3)
45.33 mtr					@ Rs 3411.0/mtr Rs = 154621=00
					40 Rs = 642995=00

