



Govt. of Bihar

R.W.D. WORKS DIVISION, AURANGABAD

R.W.D. WORKS CIRCLE, AURANGABAD

Name of Work : Construction of Motarable Diversion
at Batane River for HL Bridge in Road from NH-139 to
Sanda-Dumari Road for Bihar Assembly Election-

District - Aurangabad

Estimated Cost - Rs.

45,03,100.00
~~44,63,218.00~~

Year - 2019-20

F.D.R.

Inspection Report for flood Damage Work

Date:

1. Name of PIUs- R.W.D. works div. Aurangabad.
2. Name of Block/Road- Khatumba / NH 139 के लडा डुमरी गममे बने
नदी पर निर्माण की डिवर्सन का निर्माण

A. For Road

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration works :
 - i. Material being used in Restoration works:
 - ii. Equipments/Tools being used in Restoration works:
 - iii. Procedure taken up in Restoration works:
 - iv. Restored Length

B. For Bridge

1. Damage Location/Chainage : Diversion Damaged completely 1st km.
2. Damage Length : 200m. 60.00 m
3. Nature of Damage :
4. Details of Restoration works :
 - i. Material being used in Restoration works: Brick bats, Geobag, and bamboo, Hume pipe
 - ii. Equipments/Tools being used in Restoration works: JCB, Tractor, Truck
 - iii. Procedure taken up in Restoration works: Indigenous Technology
 - iv. Restored Length 200m. 60.00 m

C. Requirement of new CD/Bridge

- i. Name of Road :
 - ii. Location/Chainage : 1st km
 - iii. Type of CD work/Length required : N/A
- T/A 39.32 lacs (thirty nine lacs and thirty two thousand only.)

- Upload one photograph of damaged portion if available
- Attach minimum tow photograph (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.

Signature of JE/AE/EE

Signature

(Name of Inspector)

"D:\office file\winword file\All Format Hindi 2.docx"

तकनीकी प्रतिवेदन


योजना का नाम:— NH139 से सण्डा डुमरी पथ में बटाने नदी पर निर्माणाधीन उच्च स्तरीय पुल के Diversion का निर्माण।


उद्देश्य:— बाढ़ सुरक्षात्मक कार्य हेतु


प्राकलित राशि:— रू0 39.32 लाख

प्रस्तुत प्राकलन बटाने नदी पर निर्माणाधीन उच्च स्तरीय पुल के Diversion से संबंधित है। समवेदक द्वारा पाँच बार Diversion बनाया गया, लेकिन बटाने नदी में बाढ़ आ जाने पर बह जाता है, जिसके कारण आवागमन पूर्णरूप से बाधित हो जाता है। जनहित में बाढ़ सुरक्षा की दृष्टि से आवागमन लगातार बहाल रखने के लिए यह प्राकलन तैयार किया गया है। Embankment में 2 मीटर बालु भराई के उपर 1.00 मीटर Brick bats का भरने का प्रावधान है। Embankment के दोनों तरफ बाँस का पाईलिंग करके चचरी देकर Geobag से Bind किया जाना है। पुल का निर्माण कार्य पुरा नहीं होने तक जनहित में आवागमन को सुचारु रखने हेतु Diversion निर्माण अति आवश्यक है। इसकी सूचना RWD Bihar, Flood Group पर पूर्व में दी जा चुकी है।

अतः इस डी0पी0आर0 का स्वीकृति अपेक्षित है।


JE


9.9.20
AE


10/9/2020
Executive Engineer
RWD (w) Division Aurangabad

Report

(1) Supplying fitting & fixing of
bamboo peling & bamboo chackari
का गाद में हुआ है

(2) 1000 mm dia H.P (NP/4)

19 NOX 31 NOX 2.5 M का है गाद

19 NOX 31 NOX है

Poncelh

2/3/21

J.G. Kumbha

(3) The Pale ~~Hand~~ (Ham NO 17) in the
has been taken from Injediya Dept.

Poncelh

2/3/21


J.G. Kumbha


GENERAL ABSTRACT OF COST


Name of Work : Construction of Motarable Diversion at Batane River for
HL Bridge in Road from NH-139 to Sanda-Dumari Road for Bihar Assembly
Election-2020 at Block-Kutumba (Aurangabad)

District :- Aurangabad


<u>Sl</u> <u>No.</u>	<u>Description</u>	<u>Amount</u>
1	Cost of Part - 'A'	- Rs. 27,81,982.00
2	Cost of Part - 'B'	- Rs. 12,03,034.00
	Total Cost = A + B	<u>39,85,016.00</u>
3	Add 12% GST & 1% Labour cess	- Rs. <u>5,18,052.00</u> <u>4,78,202.00</u>
		<u>44,63,218.00</u> <u>45,03,068</u> Say Rs. <u>44,63,220.00</u> <u>45,03,100.00</u>


6/10/20
Junior Engineer


8/10/20
Assistant Engineer


8/10/20
Executive Officer

Technically approved for Rs. 45.03 Lakh
Rupees Zero Crore Forty Five Lakh
Three thousands One hundred only


S.E.
R.W.D (W)
15/7/21
Aurangabad