

अधीक्षण अभियंता का कार्यालय
ग्रामीण कार्य विभाग,
कार्य अंचल समस्तीपुर ।

पत्रांक 02 Camp Darling Sarsa

समस्तीपुर, दिनांक 19-9-2020

प्रेषक,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल समस्तीपुर ।

सेवा में,

मुख्य अभियंता-04
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:- FDR योजनान्तर्गत निम्न पथों के प्रशासनिक स्वीकृति के संबंध में ।

प्रसंग:- कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल मंडौल-बखरी के पत्रांक 628 दिनांक 18.09.2020

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि शीर्ष FDR योजनान्तर्गत चयनित पथों का डी0पी0आर0 तैयार कर प्रशासनिक स्वीकृति हेतु समर्पित की जाती है । तैयार कर प्रशासनिक स्वीकृति हेतु समर्पित की जाती है ।


S.N	Name of road	Block	Length (In Km)	Construction Cost. (In Lac)	Project Cost (In Lac)
1	Repair of Bagras Chowk To Pahsara Road Near Bagras Chowk	Nawkothe	0.300	14.822	14.822
2	Repair of Baras Chowk To Pahsara Road Over Sulice Gate	Nawkothe	0.0175	2.241	2.241
3	Chak Muzaffarpur To Nonia Tola	Nawkothe	0.800	15.566	15.566

अनु0:-यथोक्त ।

विश्वासभाजन

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल समस्तीपुर ।

19.9.20



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR FDR



REPAIR OF BAGRAS CHOWK TO PAHSARA ROAD NEAR BAGRAS CHOWK

DISTRICT	:-	BEGUSARAI	
DIVISION	:-	MANJHAUL BAKHRI	
BLOCK	:-	NAVKOTHI	
TOTAL LENGTH OF ROAD	:-	0.300	KM
PART-A TOTAL COST OF INTIAL RECTIFICATION IN SURFACE RENEWAL	:-	14.40 15.455	14.82 Lac
TOTAL COST OF PROJECT	:-	14.40 15.455	14.82 Lac

SUBMITTED BY:

EXECUTIVE ENGINEER

RWD WORKS DIVISION, MANJHAUL BAKHRI

BEGUSARAI

FDR

GENERAL ABSTRACT OF COST

Block:- Navkothi

District:- BEGUSARAI

Length of Road:--

0.300 KM

Name of Road:--

REPAIR OF BAGRAS CHOWK TO PAHSARA ROAD NEAR BAGRAS CHOWK

SL. No.	Item of Work	Amount
A	TOTAL COST OF CONSTRUCTION	12,940 Lac ✓ 13.677 Lacs
	LABOUR CESS (1%)	0.129 Lac ✓ 0.137 Lacs
	GST (12%)	1.553 Lac ✓ 1.641 Lacs
	TOTAL COST OF PROJECT - <i>Adot Sen g hris fee L.S</i>	0.200 Lac ✓ 15.455 Lacs

Total - 14.822 Lac. Say 14,822 Lac

Junior Engineer

Asstt. Engineer

Executive Engineer

Tech m'cally Approved for Rs 15.455 Lacs say fifteen Lacs forty five thousand five hundred only.

SE
RWD

Tech m'cally Approved for Rs 14.43 Lacs say fourteen Lacs forty three thousand only.
Tech m'cally Approved for Rs 14.822 Lacs say fourteen Lacs eighty two thousand two hundred only.

S.E.

R.D. Gatte Samastipur
बिहार सरकार
राजीव गांधी विकास
कार्य संघ, समस्तीपुर

19/9/20
बिहार सरकार
राजीव गांधी विकास
कार्य संघ, समस्तीपुर



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR FDR



REPAIR OF BARAS CHOWK TO PAHSARA ROAD OVER SULICE GATE

DISTRICT	:-	BEGUSARAI	
DIVISION	:-	MANJHAUL BAKHRI	
BLOCK	:-	NAVROTHI	
TOTAL LENGTH OF ROAD	:-	0.0175	KM
PART-A TOTAL COST OF INTIAL RECTIFICATION IN SURFACE RENEUAL	:-	2.241	Lac
TOTAL COST OF PROJECT	:-	2.241	Lac

SUBMITTED BY:

EXECUTIVE ENGINEER

RWD WORKS DIVISION, MANJHAUL BAKHRI

BEGUSARAI

FDR

GENERAL ABSTRACT OF COST

Block:- Navkothl

District:- BEGUSARAI

Length of Road:--

0.018 KM

Name of Road:--

REPAIR OF BARAS CHOWK TO PAHSARA ROAD OVER SULIC

SL. No.	Item of Work	Amount
A	TOTAL COST OF CONSTRUCTION	1.9:
	LABOUR CESS (1%)	0.0:
	GST (12%)	0.2:
	SEIGNIORAGE FEE (10%)	0.0:
	TOTAL COST OF PROJECT -	2.24

[Signature]
7/8/20

Junior Engineer

Asstt. Engineer

[Signature]
09/08/2020

Executive Engineer

Technical Camy approved for Rs 2.241 Lakh
Cash Twenty four thousand One Hundred

[Signature]
RWD (S)
आसीन कार्य विभाग
आयं बचत, समस्तोदय
19/8/20

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग,
कार्य प्रमंडल- तेघड़ा।

वेदन।

0%

0

कार्य
ग्रामी
कार्य

पत्रांक.....२३५

तेघड़ा, दिनांक.....१३-२-२१

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल तेघड़ा।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल मंडौल-बखरी।

विषय:- शीर्ष FDR अंतर्गत पथों की जॉच प्रतिवेदन समर्पित करने के संबंध में।


प्रसंग:- आपका पत्रांक १५५ दिनांक ०६-२-२१

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल मंडौल-बखरी के अधीन शीर्ष FDR अंतर्गत वर्ष २०२०-२१ के पथों की जॉच कर जॉच प्रतिवेदन समर्पित की जाती है।

अनु०:-प्रतिवेदन संलग्न।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल तेघड़ा।

ग्रामीण कार्य विभाग, कार्य प्रमंडल मंडौल-बखरी द्वारा कराए गए पथों की जाँच से संबंधित प्रतिवेदन।

क्र०सं०	पथ का नाम	क्षतिग्रस्त भाग (कि०मी० में)	कराए गए कार्य	कराए गए निर्माण कार्य की राशि (लाख में)	GST @12%	L.Cess@ 1%	S.Fee@10%	Total	अभियुक्त।
1	Repair Of Baras Chowk To Pahsara Road Over Sulice Gate	0.175	Sand Filling GSB, WBM, PCC	1.93	0.23	0.02	0.06	2.24	कार्य पूर्ण।
2	Chak Muzaftarpur To Nonia Tola	0.800	Sand Bag, Bamboo Balla Bombao Runers	13.59838	1.63181	0.13598	0.20000	15.56617	कार्य पूर्ण।
3	Repair Of Bagras Chowk To Pahsara Road Near Bagras Chowk	0.300	Bricks Bats and GSB	12.94	1.553	0.129	0.200	14.822	कार्य पूर्ण।

उपरोक्त सभी पथों की जाँच की गई जो संतोषप्रद है।

9/7/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल तेघड़ा।

Inspection Report for Flood Damage Work

Date

1. Name of PIUs - E.E. RWD. Works Division.

Munghoul Bakhri.

2. Name of Block/Road - Nov Kolthi Block.

A. For Road
Repair of Bagres chowk to Pahsara Road.
Near Bagres chowk.

1. Damage Location/Chainage 14.65 km to 14.95 km

2. Damage Length 0.30 km

3. Nature of Damage Damage of Road due to water logging of this portion by rain.

4. Details of Restoration Work

i. Material being used in Restoration works: Bricks balt & G.S.B.

ii. Equipments/Tools being used in Restoration works: JCB & Roller.

iii. Procedure taken up in Restoration works: Bricks Balt after G.S.B.

iv. Restored Length 300.0 m

B. For Bridge

1. Damage Location/Chainage

2. Damage Length

3. Nature of Damage

4. Details of Restoration Works

i. Material being used in Restoration works

ii. Equipments/Tools being used in Restoration works

iii. Procedure taken up in Restoration works

iv. Restored Length

Requirement of new CD/Bridge

Name of Road

Location/Chainage

Type of CD work/Length required

- Upload one Photograph of damaged portion if available
- Attach minimum two photograph (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.

Signature of JE/AE/EE
7/2/21

Signature
9.2.21

Inspection Report for Flood Damage Work

Date

1. Name of PIUs - E.E. RWD. works Division.
manjhum Bakhri

2. Name of Block/Road - NW Kotli Block.

A. For Road

Repair of Begras chowk to Pahara Road
over Sulice Gate.

1. Damage Location/Chainage 14.45 km to 14.4675 km

2. Damage Length 0.0175 km

3. Nature of Damage Hole in road over Sulice Gate by Heavy rain.

4. Details of Restoration Works

i. Material being used in Restoration works Sand filling, GSB, WBM & c.c. Pavement

ii. Equipments/Tools being used in Restoration works: JCB, Roller, water tank and

iii. Procedure taken up in Restoration works aggregates, mixtures machine.

iv. Restored Length 17.50 m work done after dismenting, 3.6thip, GSB,
WBM & c.c. Pavement.

B. For Bridge

1. Damage Location/Chainage

2. Damage Length

3. Nature of Damage

4. Details of Restoration Works

i. Material being used in Restoration works

ii. Equipments/Tools being used in Restoration work

iii. Procedure taken up in Restoration work

iv. Restored Length

Requirement of new CD/Bridge

Name of Road

Location Chainage

Type of CD work/Length required

- Upload one Photograph of damaged portion if available
- Attach minimum two photograph (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.

Signature
9/12/21

Signature
9/12/21

Signature
9/12/21

Signature of JE/AE/EE