

Name of work

Situation of work

Agency by which work is executed

Date of measurement

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Restoration of traffic from L050 to Kila Tola					
Charge head - 2245					
Authority - R.W.D letter no - 2789 dated 21/08/2020 and verbal order of EE RWD Dhamdaha					
Agency :- Urmali priya Constme					
Date of entry :- 30/11/2020					

RECORD ENTRY

(1) providing brick bats including Spreading laying Compacting ~ -					
do do do					
1X 10.42 X 16.27 + 8.62					(2.0 + 2.4 + 2.8 + 2.20)
	2				4
					= 182.32 m ³
Less for H.P. = 7.5 X (3.14) X (1.15/2)					
					= (-) 7.79 m ³
Total = 174.53 m ³					
(2) providing and laying reinforced cement concrete pipe 1143 for Restoration (1000 mm dia single row)					
3X 2.5m = 7.5 m					
30/11/2020 J-E					
Executive Engineer, Rural Works Department, Works Division Dhamdaha (Pune)					

Schedule XLV-Form No 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF COST

① providing brick bats including
Spreading laying Compacting :-
do do do

$$\text{TMB - Page - 01} = 174.53 \text{ m}^3$$

$$\text{@ } 1717.37/\text{m}^3 = \text{Rs } 299732.58$$

② providing and laying Reinforced
Concrete pipe No 3 for Restoration
do do do

$$\text{TMB - Page - 01} = 7.5 \text{ m}^3$$

$$\text{@ } 4432.83/\text{m}^3 = \text{Rs } 33246.23$$

$$\begin{aligned} \text{Total} &= \text{Rs } 332978.82 \\ \text{Add GST @ 12\%} &= 39957.46 \\ \text{Add labour cess @ 1\%} &= 3329.79 \end{aligned}$$

$$\begin{aligned} \text{Total} &= \text{Rs } 376266.07 \\ \text{Add 10\% S.F.Rs} &= 18553.00 \\ \text{Total} &= \text{Rs } 394819.07 \end{aligned}$$

Sd/-
01/02/2021
J.E.

Inspection Report for Flood damage work

Date:

1. Name of PIUs- Phandaha

2. Name of Block/Road- Banahara Kothu/ L050 to Kila Tola

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 10.42 M

3. Nature of Damage : Wash out due to flood

4. Details of Restoration :

i Material being used in Restoration

: Plume pipe, Brick bats

ii Equipment/Tools being used in Restoration works:

: Tractor and JCB

iii Procedure taken up in Restoration works

: Manual

iv Restored Length

: 10.42 M

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length

Signature of JE/AE/EE

[Signature]
28/01/24
J.E.

[Signature]
28-01-24
EC

Signature

(Name of Inspector)

[Signature]
28/01/2024

[Signature]
28/01/2024
J.E.