

Schedule XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
(2) Labour for driving 60 mm to 75 mm dia Bamboo piles including cutting to in proper size and shoes etc					
	40 m	133 m			
	0.3				
	Total 133 m x 4 = 532 m				
	Required value = $\frac{532}{0.3} = 1773 m$				
(3) Supplying, fitting & fixing of Bamboo 62 mm to 75 mm dia - do -					
- do -					
Qty - 2 x 133 m = 1066 m					

(4) Supplying, fitting in position & plot bamboo woven chanchang					
- do -					
Qty - 133 m x 1.5 m = 199.5 m ²					

(5) providing and laying Reinforced Cement Concrete pipe NP3 For Restoration (1000 mm dia in Single Row) -					
Qty - 3 x 2.5 m = 7.5 m					

30/11/2020
J.E.

Executive Engineer,
Rural Works Department
Works Division Dhamdaha (Purnea)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B	D.	
<u>ABSTRACT OF COST</u>					
① providing Brick bats including Spreading laying Compacting					
do do do					
(vide T.M.B - page - 01)					
					$= 439.96 \text{ m}^3$
@ Rs 17.37/m ³					$= 7,55,574 = \text{Rs}$
② providing Labour for driving 62 mm to 75 mm dia Bamboo pile including cutting in proper size and shoes etc					
do do do					
(vide T.M.B - page - 02)					$= 1773 \text{ m}$
@ Rs 26.35/m					$= 46718 = \text{Rs}$
③ Supplying fitting & fixing of bamboo					
do do do					
(vide T.M.B - page - 02)					$= 1064 \text{ mts}$
@ Rs 4.65/m					$= 4948 = \text{Rs}$
④ Supplying fitting & fixing of bamboo in position of plot woven chandray					
do do do					
(vide T.M.B - page - 02)					$= 199.5 \text{ m}^2$
@ Rs 221.69/m ²					$= 44227 = \text{Rs}$
⑤ providing and laying Reinforced Cement Concrete					
do do do					
(vide T.M.B - page - 02)					$= 7.5 \text{ m}$
@ Rs 4432.83/m					$= 33246 = \text{Rs}$
Continuation					
Total					$= 8,84,713 = \text{Rs}$

Schedule XLV-Form No. 134

[illegible]

Scanned by CamScanner

Inspection Report for Flood damage work

Date:

1. Name of PIUs- *Shamdala*

2. Name of Block/Road- *Snahar Kethi / LOS2 to Jangal Naya tala*

A. For Road

1. Damage Location/Chainage :

2. Damage Length : *53.20 M*

3. Nature of Damage : *Road wash out due to flood*

4. Details of Restoration :

i Material being used in Restoration

: *Bamboo, stick bats, Hume pipe*

ii Equipment/Tools being used in Restoration works:

: *Tractor*

iii Procedure taken up in Restoration works

: *Natural*

iv Restored Length

: *53.20 M*

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AE/EE

[Signature]
28/1/24
AE

[Signature]
28.01.24
EE

Signature

(Name of Inspector)

Scanned with Cam