

Schedule XLV-Form No. 134

FD R(2020-21)

MB-40-30

DIVISION

Tojo Choudhary Tola

SUB-DIVISION

Block - Phamdalg

Measurement Book

Name to work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of work - Restoration of Road To, To chandhary Tola under F.D.R.					
Authority - E.E.R.W.D., Works Division, Dhamdaha.					
1 - Supply, fitting and fixing of Bamboo 62 mm to 75 mm dia - 992 miter.					
2 - Labour for driving 62 mm to 75 mm dia Bamboo Piles					

37.10 Miter Length = 1653 miter					
3 - Fixing Bamboo wover chandhary.					
124 M x 1.50 M = 186 M ²					
4 - Providing and laying of cement bags (filling) in D					
37.10 x 0.6 M x 0.40 M					
= 9.0 M ³					
9.0 / 0.03398					
= 262 bags.					
Let 2260 bags					
5 - Providing supply and spreading of brick bats					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ABSTRACT OF COST)					
1/1 Supply, spreading and brick ball					
106.02 m ² Qty vide					
on P- 02 item No. (05)					
@ U. 1717 = 37/m ²					
					U. 1,82,385
2/2 Labour for filling cement bags 260					
bags on P- 02 item					
No. (04) @ U.					
302.60 / each					
					U. 79,562

3/3 Labour for driving					
62 mm to 75 mm dia					
bamboo Piles 1653					
miter on P- 02 item					
No. (02) @ U. 26235					
					miter U. 43,557
4/4 Supply, fitting and fixing of					
Bamboo Piles					
992.1653 miter on P- 02					
item No. (02) @					
U. 26235 / miter					
4259					U. 45,532

Continuation U. 23,84,517-

[illegible]

Scanned by CamScanner

Inspection Report for flood damage work

Date:

1. Name of PIUs- Dharmdaha

2. Name of Block/Road- Tot to Choudhary Tol 9

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 50.20m

3. Nature of Damage : slope damage. due to flood.

4. Details of Restoration :

i Material being used in Restoration — : Brick bats

ii Equipment/Tools being used in Restoration works: Tractor

iii Procedure taken up in Restoration works : Manual

iv Restored Length : 50.20m

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Prumca
28.01.21
3.07

Signature of JE/AE/EE

28/1/21
me

28.01.21
E.E

28/1/21
Signature
(Name of Inspector)