

FDR (2020-21)

MRB-NO-19

Schedule XLV-Form No. 134

Panna Rhycolishir DIVISION

Rangpur to Rajin

SUB-DIVISION

Block - Champdhar

Measurement Book

Name to work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of work - Restoration of Road Purnea, R. P. S. S. H. Ranghata to K. S. S. A.					
Agency - E. C. R. W. D. Works Division, Dhanbad.					
1 - Providing and Laying R.C. Pipe 1500 mm dia (Double Relp)					
CA - 2360M					
6 Nos x 2.50M = 15.00M					
2 - supply and spreading of					

Brick Bath (Full width)					
8.10M x (1.20 + 1.25) x					
2					
(1.90 + 2.50 + 4.20 + 1.90) M					
4					
= 199.87 M ³					
(Canaline Lay)					
12M x 2.50M x (0.30 + 0.50) M					
2					
= 12 M ³					
9M x 3.20M x (0.60 + 0.40) M					
2					
= 14.40 M ³					
17M x 1.90M x (0.30 + 0.70) M					
2					
= 16.15 M ³					
Continuation					
T = 242.12 M ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B x F	242.42 m ²
10 m x 2.40 m x (0.40 + 0.30) m				$\frac{0.40 + 0.30}{2}$	
				=	15.96 m ²
				Total	258.38 m ²
Plumage 20-11-2020 (J.S.) 20/11/20 ATE 20.11.20					
Executive Engineer, Rural Works Department Works Division Dhamdaha (Pune)					

(ABSTRACT of COST)					
1/1	Providing and Laying R.C.C Pipe				
	N/Ps 1000 Ø (Dovelp)				
	R/W) 15.0 Miter				
	on P. 01 Item No				
	(01) @ Rs. 4432 = Rs				
				Miter	Rs. 66,492
2/2	Providing Brick ball spreading				
	compacting				
	258.38 m ² (Qty vide)				
	on P. 02 Item No				
	(02) @ Rs. 1717 = Rs				
				m ²	Rs. 4,43,734

Continuation

Rs. 5,10,226

Inspection Report for flood damage work

Date:

1. Name of PIUs: Dharmdaha

2. Name of Block/Road: Phonea Rupauli SH-15 Rangpur To K9779

A. For Road

1. Damage Location/Chainage :
2. Damage Length : 74.10m
3. Nature of Damage : Top of the Road completely washed down to flood.
4. Details of Restoration :
 - i. Material being used in Restoration : Brick Bat, Hume pipe
 - ii. Equipment/Tools being used in Restoration works: Tractor
 - iii. Procedure taken up in Restoration works : Masonry
 - iv. Restored Length : 74.10m

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
 - i. Material being used in Restoration :
 - ii. Equipment/Tools being used in Restoration works:
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :

Phonea
28.01.21
Signature of JE/AE/EE

28/1/21
AC

28.01.21
EC

Signature Phonea
28/1/2021
(Name of Inspector)