

FDR(2020-21)

MS.No- 27

Schedule XLV-Form No. 134

Loy to Satya!

DIVISION

SUB-DIVISION

Blair. Phamdas

Measurement Book

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of WORK—					
of Road	L/47				to Satmi.
Agency—	E.C.				R.W.D.
Work Division—					Dhamdaha.
CH—	2400 M				providing Brick ball
L/—	6.20 M				$\times (1.50 + 2.90) M$
					$\times (1.60 + 1.50 + 1.10) M$
					$= 19.10 M^3$
R/S	12 M				$\times (1.10 + 1.83) M$
					$\times (0.60 + 0.90 + 0.70) = 12.89 M^3$

L/S—	5 M				$\times (1.40 + 1.90) M$
					$\times (0.40 + 0.60) = 4.13 M^3$
CH—	2320				Mitch.
R/S	9 M				$\times (2.85 + 3.35) M$
					$\times (0.40 + 0.60) M = 13.95 M^3$
L/S	12 M				$\times (2.67 + 4.20) M$
					$(1.20 + 1.60 + 1.80) = 63.20 M^3$
L/S	4 M				$\times (1.40 + 1.70) M$
					$\times 0.20 M = 1.86 M^3$
L/S	2 M				$\times (1.25 + 1.85) \times 0.6 M = 1.86 M^3$
Continuation					$= 116.99 M^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
L/c-13M X (1.8 + 2.73)M			2		
X (0.90 + 1.90 + 0.60)			3		
					= 27.48M ³
L/c-6M X (1.47 + 2.32)M			2		
X (0.80 + 0.90)M			2		
					= 9.66M ³
L/c-5M X (1.55 + 2.10)M			2		
X (0.50 + 0.60)M			2		
					= 5.02M ³
CH-2600M					
1/5 6M X (1.70 + 3.13)M			2		

X (1.40 + 1.60 + 1.90)			3		
					= 20.77M ³
R/S - 3.20M X (1.55 + 2.0)M			2		
X (0.40 + 0.50)			2		
					= 2.56M ³
Total			12		= 182.48M ³

Plumage
28-11-20
J.E.

30/11/20
OZ

Executive Engineer,
Rural Works Department
Works Division Dhamdaha (Purnea)

Continuation

Inspection Report for flood damage work

Date:

1. Name of PUs- Nandaha

2. Name of Block/Road- Nandaha/ LO47 to Satni (VR47)

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 83.4 M

3. Nature of Damage : Flank damage due to flood.

4. Details of Restoration :

i Material being used in Restoration : Brickbats

ii Equipment/Tools being used in Restoration works: Tractor

iii Procedure taken up in Restoration works : Manual

iv Restored Length : 83.4 M

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Puma
28-01-2021

Signature of JE/AE/EE

[Signature]
28-01-21
EC

[Signature]
28-01-21
EC

Signature

(Name of Inspector)

Scanned with CamScanner