

FD R(2020-21) MB-40-23
Schedule XLV-Form No. 134

50113 to Mashitola

DIVISION

SUB-DIVISION

Bleed - Dhampala

Measurement Book

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK- Restoration of Road From S.O. 113 To Nakti Tola under F.D.R.					
Authority- E. F. R.W.D. WORK Division, Dhamdaha.					
1- Supply, fitting and fixing of Bamboo (62 mm to 75 mm) dia					
2 x 2.30 M = 6.64 Mtr.					
2- Labour for driving 62 mm to 75 mm dia					

Bamboo Piles					
25.0 Mtr Length = 1107 Mtr.					
3- Providing and laying R.C.C. pile N/3					
10.0 x (M)					
2 N/3 x 2.50 M = 5.0 Mtr.					
4- Fitting and fixing in Bamboo woven chauchary					
33.0 m x 1.50 M = 124.5 M ²					
5- Supply and spreading of Quick Bats					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1/1 Supply and spreading					
brick ball				150.24	
m ³ Qty vide on P.					
02 Item N.				(05)	
@ 444 17 17.37				m ³	
					0.2,59,048-
2/2 Labour for driving					
62 mm to 7.5 mm					
dia Bamboo					
1107 mtr on P-01					
Item N. (02) @					

0.26	2.81	1/mtr	29679.	
3/3 Supply, fitting and				
fixing of Bamboo				
664 mtr on P-01				
Item N. (01) @				
0.4265/fitting				
				0.30882
4/4 Fitting and fixing				
Bamboo grover				
Chengal 129.5m				
on P-01 Item N.				
(04) @ 0.4265				
70 2.15 / m				
				91052

Continuation

0.3,00,9202

B/F-308,920

This image shows a full page of blank graph paper. It features a uniform grid of squares created by thin black horizontal and vertical lines. The grid covers most of the page, leaving small margins at the top, bottom, and sides. There are no markings, text, or drawings on the paper.

Scanned with CamScanner

Inspection Report for flood damage work

Date:

1. Name of PIUs- Dhmdahg

2. Name of Block/Road- SO 113 To Nashi Tolg

A. For Road

1. Damage Location/Chainage :
2. Damage Length : 44.40m
3. Nature of Damage : side slope and Top of Road washout due to flood.
4. Details of Restoration :
 - i Material being used in Restoration : Brick Bat, Hume pipe, Bamboo
 - ii Equipment/Tools being used in Restoration works: Tractor
 - iii Procedure taken up in Restoration works : Manual
 - iv Restored Length : 44.40m

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
 - i Material being used in Restoration :
 - ii Equipment/Tools being used in Restoration works:
 - iii Procedure taken up in Restoration works :
 - iv Restored Length :

Humay
27-01-2021

Signature of JE/AE/EE

27/1/21
EC

27-1-21
EC

Signature

(Name of Inspector)