

2nd on AIC Bill

Name of work: Construction of road
from Ramesh Rajak's house
to laund dih under

MMGSY.

Agency: Sri Saroj Kumar,

Vill - Narauli, P.O. & P.S.

Sirdala, Navsari.

Agg. No. 30/SBD/MMGSY/2020-21

Date of commencement 5.9.2020



Date of completion as per aggr. 4.6.21.

Date of Entry:-

21 Nov 18 Constⁿ of Subgrade

$7 \times 30.00 \times 7.28 \times 0.30 = 458.64 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
St No. 2/9 Construction of granular Subbase 1					
--- do. 1					
$25 \times 30.00 \times 4.05 \times 0.20 = 607.50 m^3$					
$6 \times 30.00 \times 4.05 \times 0.10 = 67.50 m^3$					
					$675.00 m^3$
St No. 3/10. W.B.m Grading 3					
Providing, laying					
--- do. 1					
$25 \times 30.00 \times 3.75 \times 0.075 = 210.94 m^3$					
$6 \times 30.00 \times 3.75 \times 0.075 = 50.62 m^3$					
					$261.56 m^3$
St No. 4/11 Providing Primer					
coat --- do. 1					
$25 \times 30.00 \times 3.75 = 2812.50 m^2$					
St No. 5/12 Providing Tack					
coat --- do. 1					
$25 \times 30.00 \times 3.75 = 2812.50 m^2$					
St No. 6/13. Providing Mire					
Seal Surface --- do. 1					
$25 \times 30.00 \times 3.75 = 2812.50 m^2$					
 16.3.21 ni 16/03/21 Continuation E. CSP  23/3/21 BC					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Asphalt road
St No. 1/1					Providing working Bench mark - - ✓ V.T.M. B.P. 6
2 Nos	@ R	3992.42	each R		7985.14
St No 2/2					Providing reference pillar - - - ✓ V.T.M. B.P. 6
4 Nos	@ R	1806.83	each R		7207.72
St No. 3/3					Cleaning and grubbing road bed - - - ✓
					V.T.M. B.P. 7.
0.4094	@ R	5433.76	/ 14 R		20914.14
St No. 4/67					Construction of embankment - - - - - ✓ V.T.M. B.P. 7.
(i) For 100 m lead:					
255.04 m ³	@ R	188.05	/ m ³ R		47960.14
(ii) For 100 m lead					
3145.58 m ³	@ R	142.17	/ m ³ R		447204.14
St No. 5/2					Construction of Subgrade - - - ✓ V.T.M. B.P. 11

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
458.64 m ³ @ Rs 187.39/m ³ Rs 87091.21					
24 No. 6/9. Construction of granular Subbase					

V.T.M. B.P. 12.					
675.00 m ³ @ Rs 1725.32/m ³ Rs 1164391.00					
24 No. 7/10. W.B.M. Gullies					
Providing, laying					

V.T.M. B.P. 12.					
261.56 m ³ @ Rs 2466.05/m ³ Rs 645020.00					
24 No. 8/11. Providing Primer					
coat -----					
V.T.M. B.P. 12.					
2812.50 m ² @ Rs 42.99/m ² Rs 120909.00					
24 No. 9/12. Providing and applying Tack					
coat -----					
V.T.M. B.P. 12.					
2812.50 m ² @ Rs 14.74/m ² Rs 41597.00					
24 No. 10/13. Providing mix					
Seal Surface					

V.T.M. B.P. 12.					
2812.50 m ² @ Rs 175.71/m ² Rs 494184.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21 No. 11/35. Dismantling of existing structure					

V.T.M. B.P. 7.					
4.49 m ³ @ Rs 484.74/m ³					2176.20
21 No. 12/36. Dismantling of existing structure					

V.T.M. B.P. 7					
133.88 m ³ @ Rs 231.77/m ³					31029.20
21 No. 13/37. Removing of H.P. Pipe					
V.T.M. B.P. 8					
45.00 m @ Rs 174.78/m					7865.20
21 No. 14/38. Dismantling of House pipe and (900mm dia Pipe)					
V.T.M. B.P. 8.					
5.00 m @ Rs 236.34/m					1182.00
21 No. 15/38. E/W & structure					

V.T.M. B.P. 8.					
177.49 m ³ @ Rs 294.73/m ³					58206.20
21 No. 16/39. Providing PCC in ground					
V.T.M. B.P. 8.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
32.61 m ³ @ R ₁ 4316.71/m ³ R ₁					140768-
17/30. Providing Rec med					
in Substrum					
--- do ---					
V.T.M. B.P. 9					
210.458 m ³ @ R ₁ 5042.70/m ³ R ₁					1061277.
It No. 18/31. Providing and					
laying 300 mm					
dia Pipe --- do					
N.T.M. B.P. 9.					
60.00 m @ R ₁ 855.03/m R ₁					51302.00
It No. 19/32. Providing and					
laying 600 mm dia					
NPs Rec Pipe --- do					
V.T.M. B.P. 9.					
37.50 m @ R ₁ 1057.31/m R ₁					39649.00
It No. 20/33 Providing and laying					
1000 mm dia NPs					
Rec Pipe --- do					
N.T.M. B.P. 9.					
30.00 m @ R ₁ 3561.60/m R ₁					106848.00
					R ₁ 4584964.00
Add 12% G.S.T (4)					R ₁ 550196.00
Add 1% L.C. (4)					R ₁ 45850.00
					R ₁ 5181010.00

Continuation

	Material	Station
(i)	Earth	458.64 m ³ 15735-
(ii)	G.S.B. Mdn	568 m 567 m ³
(iii)	Coarse Sand	243 m ³ 16225-
(iv)	Stone mulch for 117	316.49 m ³ 153330-
(v)	Stone chips + Gravel	= 138.71 m ³
(vi)	Emulsion SS-1	2.391 MT
(vii)	Emulsion RS-1	0.773 MT
(viii)	Bitumen 10	5.344 MT
		18,290-
		SF 41203-
		16/03/21
		A.E.
		16/03/21

Scanned by CamScanner