

निरीक्षण प्रतिवेदन

अपेक्षित अभियंता यामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतिगस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (K.M.)
	KADWA	
1	AADIVASI TOLA HARDA TO HARDA CHOWK	1.650
2	AILANTOLA TO DAS TOLA	1.000
3	BABLA RAHUKA TO MMGSY ROAD	1.430
4	BADHAHEYA TO PANCHGAMA BADHAHEYA TAK	0.365
5	BAGH POKHAR TO MMGSY KUJEBANA	1.100
6	BALIYA BELON MORE SALMARI TO BENI MORE	1.370
7	BALIYA TO BANDH DALHAN SADAPUR VIA HARNATHPUR	2.473
8	BELLORI TO SANOLI RCC ROAD DUKHRA TO SISIYA	3.981
9	BENI SALMARI PWD ROAD TO PANCHGACHHI	2.700
10	BENTHI TO BORA SCHOOL	2.650
11	BHAWNAGAR TO BABHANGAON	1.100
12	BET TOLI PANCHAGACHHI TO RCD ROAD MILAN CHOWK	1.100
13	CHAINA GAON VORI TO DEBRI TOLA VIA BISWAS TOLA	1.100
14	CHAUNABARI TO NAYA TOLA BADHYA VIA CHAINABARI	2.767
15	CHAUNKI TO KACHORA - PART 1	17.200
(II)	CHAUNKI TO KACHORA - PART 2	17.200
16	CHOWKI HAAT TO NAYA TOLA CHOWKI	1.491
17	DHADHNA TOLA TO MMGSY	2.100
18	DHAPRASIYA TO BANIYA TOLA VIA MOCHI TOLA DHAPASIYA	1.714
19	DHURIYA TO AMANHA VILLAGE	0.750
20	DUKRA TO GAUSHALA	0.720
21	GATHURA B TO GATHAURA KADRIKASTAN VIA GATHAURA B TAK	3.350
22	HALDARA TOLA TO HALDARPUR	0.400
23	JOGIYA TOLA TO MAMHARI TOLA KANTIA	1.000
24	KADWA CHOWK TO GOSHALA GAON VIA NOONGHARA TEGCCHIYA	4.284
25	KADWA TO HARIJAN TOLA VIA SHIVGANI BINDA BARI TAK	0.769
26	KADWA TO MAHINAGAR - PART - 1	20.575
(II)	KADWA TO MAHINAGAR - PART - 2	20.575
(III)	KADWA TO MAHINAGAR - PART - 3	20.575
27	KATAR TO SIKARPUR VIA PAHARPUR	2.437
28	KHAWASPUR TO MMGSY ROAD DILSADPUR	1.100
29	KUMHAWAR TO NIRPUR VIA VISWASTOLA SANTHALI TOLA	3.330
30	KURSELA TO KALDEHI MAULANA GAON TAK	6.700
31	KURUM TO SEBANPUR PACHIM TOLA VIA SEBNPUR GAON	3.100
32	L015 TO VIDHANANDPUR	1.666
33	L024 TO FARIDPUR	0.430
34	L028 - T03 SIKORNA TO JAJA (VR28)	1.399
35	L034-KADWA TO SANJHELI (VR34)	4.730
36	L037 KUMHARI TO GETHAURA	5.400
37	L042 NIKHARA BEHRO T06 KOLHA	0.950

निरीक्षण प्रतिवेदन

अपेक्षित अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतिवस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थानों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
38	L045 PARLIYA HAAT TOJ TO MALLIKPUR VIA NANDANPUR	5.563
39	L049-SIPORNA TO KHUSHIHALPUR (VR49)	3.169
40	L054 - KALABARI TO BOGRA (VR54)	1.945
41	L063 SADAPUR TO SEKHIPURA ROAD (VR63)	4.031
42	LAHARI TOLA TO KIIORI TOLA	0.950
43	MIRZAPUR TO TAYABPUR	6.749
44	MMGSY TO MUSLIMTOLA	1.010
45	MOHAMMADPUR TO MUSHARI TOLA VIA MANDAL TOLA	2.099
46	MOHNA TO MUSLIM TOLA	0.060
47	MUKRIYA TO SARMATOLA	250.650
48	MUSLIM TOLA TO SARLIYA TO PMGSY ROAD	1.200
49	BALUA TOLA NANDANPUR TO NANDANPUR	1.560
50	NARGADA TO BHAMARDAH	2.092
51	NAYA TOLA TO DARIYAPUR VIA JIGIN ANS MALLAH TOLA NASIRGANJ	5.433
52	PALLABARI PMGSY ROAD TO PALLABARI	0.700
53	PARLIYA HAT TO BAIRGACHI VIA DAS GRAM TO SAMRIPUR	5.280
54	PARLIYA TO SARLIYA (VR 53)	1.923
55	PMGSY TO MUSHARI TOLA	550.000
56	PURAB TOLA NIGGEL TO PMGSY	1.200
57	PURABTOLA JAJA TO PMGSY JAJA	0.700
58	PURANA TOLA A SIKORNA TO PURANA TOLA B SIKORANA	0.500
59	RANIGANJ TO NOONGARHA	5.570
60	RANIKOL TO NARGADHA HIGH LEVEL BRIDGE (54.62M)	0.200
61	RANIKOL TO NARGADHA	5.656
62	RCD ROAD TO DURGA TOLA	1.200
63	RCD ROAD TO KACHAURA	1.125
64	RONIYA TO MUSHARI TOLA	3.630
65	ROTA TOLA MANJHAKI TO MMGSY	0.500
66	SARDAPUR TO MAHENDIPUR VIA KHOTTAPARA BAIGANBARI	3.145
67	SANJHELI TO SARBARIYA TOLA VIA MOHALI RAJAK TOLA	2.695
68	SARLIYA TO TITALIYA VIA HARIJAN TOLA YADAV TOLA	4.560
69	SIKORNA TO BOHETA DHAR	0.310
70	SONALI BELORI PWD ROAD TO GETHAURA	3.165
71	SUMMA TOLO RATNI TO IDGAH TOLA RATNI	1.500
72	SUNDARGACHHI MILIK TO PMGSY	0.600
73	TAYABPUR PARELIYA HAT TO KURHELA VIA BHAURAGACCHI	2.636
74	UTTAR TOLA KHUSHALPUR TO PMGSY	0.875
75	VIDEYPUR BANDH TOLI TO MMGSY	0.730
76	VISUNPUR UTTAR TOLA TO VISUNPUR PIR MAZAR	1.000
77	ZULFIKAR TOLA TO DAS TOLA	0.600
78	RASIDPUR TO MAHADALIT TOLA RASIDPUR VIA YADAV TOLA	1.710
79	RAI TOLA NANDAN PUR TO PMSGY ROAD	1.250
80	CHAUKI KACHORA (BRIDGE BR18-160)	0.215
	DANDKHORA	

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता यागीण भारी विभाग कार्य अंशक पूर्णिया से पथक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य परामर्श भारती के कदवा, बबलीरा, बलरागपुर, भारती, चण्डी के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिवृष्टि से क्षतिग्रस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्वामी का निरीक्षण किया गया एवं इन पथों की Motable पाया गया।

पथक - कदवा, बबलीरा, बलरागपुर, भारती

S.NO	ROAD NAME	ESTIMATE (IN RS)
81	BASTOL SONALI PWD ROAD TO KATHLIHUR VIA JHUNKI	1.010
82	DOS TOLA TO MANJUL TOLA	0.200
83	KAMAL DAI MORE TO KAMAL DAI	0.750
84	KATHLIHUR SONALI PWD ROAD SONALI PWD ROAD (NAWADA) VIA GHOGHARA	6.000
85	KATHLIHUR SONALI PWD ROAD THAS TO KANDAR PAULI	1.000
86	LO49 JHIBIYA MORE TO BARKS TOLA	0.610
87	LO51-LO53 TO LOHRI (VR29) PART 2	1.028
88	LO58-LO59 TO BELTIKARI (VR31)	1.800
89	SHIV MANDIR CHOWK TO PATARA BANGALI TOLA	1.268
90	BEIRAH TO SOTI	1.100
91	THAS KANDARPAUL ROAD TO MANJUL	0.415
92	BICH TOLA TO BAGRHA TOLA	0.300
93	PARARIYA CHOWK TO PARARIYA TOLA	0.310
94	PATARA BANGALI TOLA TO KADWA	10.263
95	KATHLIHUR PRANPUR PWD ROAD TO KANDARPAUL	13.150
96	JHUNKI TO BANGALI TOLA	1.000
97	BASTOL SONALI PWD ROAD TO TIKETI	2.451
BALRAMPUR		
98	BANKOTA SWASTHI KENDRA TO BHALHATI HANUMAN CHOWK VIA KALAPGHAR	1.853
99	KIRARA TO NH-31 TAK VIA BACHOGHARA KATHAL WADI	2.378
100	LO28-TO5 KAYANGAN TO GORA SALAMPUR (VR18)	1.225
101	LO43 TO5 TO DIGHAIDARIYA (VR43)	2.021
102	LO52-TO5 LOHOGARA (VR52)	1.201
103	LO64 TELTA HAT VIA GHASIPARA TO BHARTOLA PATEHPUR	2.826
104	MANJUL TILA STOLL TO GHASIPARA VIA SAPIARA TOLA	1.300
105	TO4 TO JOKI	1.520
106	TO63 MIDDLE SCHOOL DATIYAN TO DATIYAN CHOWK VIA GAYGHATA (VR63)	1.001
107	TELTA TO BEJOL	3.001
108	APPROACH ROAD FROM KALNAWARA VILLAGE FOR BRIDGE ACROSS BRIDGE SUDHANI RIVER ON THUBOURGHAT IN BALRAMPUR	0.700
109	BACHOGHARA SCHOOL TO TO5	0.923
110	BALRAMPUR TO TELTA (DATIAN DIVERSON)	0.170
111	BALRAMPUR TO TELTA	13.922
112	CHANDANI CHOWK RO BALUDANJ BAZAR	2.460
113	CHILLAPRA TO PACHIMTOLA	5.010

7
Seish
20.03.21

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन से दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, उडखोरा, बलरामपुर, बारसोई, प्रखंडो के अंतर्गत वर्ष 2020 के बाद एवं अतिदृष्टि से छतिग्रस्त निम्नलिखित पथो के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, उडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
114	KALYAN GAON KANTTU CHOWK TO SULTANPUR RAILWAY GATE VIA MANDAL TOLA	1.225
115	L027- T03 SOHAR TO MANIKPUR (VR27)	3.785
116	L29-T03 TO SIYALPARA (VR29)	2.025
117	L044 TO SALEMPUR PURABTOLA	1.000
118	L069-CHIKNI VIADAHARA DHITTA TO MAHESII DATNA RAIPUR	6.331
119	L094 T04 TO LALPUR	2.400
120	LUTTIPUR GANESH SINGH KE GHAR TO MALOUR BARSOI SIMA VIA RAITOLI	1.185
121	NH31 BAJARGAON TON SALEMPUR	1.060
122	SINGA GAON TO LACHOR PART 1	8.260
123	SINGA GAON TO LACHOR PART 2	8.260
124	T05 TO MADHEPUR (VR47)	1.900
125	CHILLAPRA TO PACHIMTOLA	5.010
126	CHIYALCHARI TO T04	1.000
127	FATEHPUR TO MANIKPUR	5.705
128	FUTANI CHOWK TO PELAPUR VIA HARJAN TOLA RAJAUN (not done)	2.704
129	KAUWA TOLA TO T04 (not done)	1.104
130	L037 -T 05 TO SIRPATOL (VR37)	3.283
131	L042 T06 TO CHILHAPARA BALIYA BHAG	2.550
132	L065-MIDDLE SCHOOL DATIAN TO TIKORI GOA VIA TITI TOLA	2.671
133	MADARSA TO SIMATOLA VIA IDGAHTOLA MADHEPUR	2.200
134	MAHISHAL GHAT TO DULLAHAPUR TAK BALLYA DHAG	2.271
135	MAHISHAL TO BIRNAGAR	5.900
136	MILLIKPUR HAT TO BOHAR	11.600
137	NURIYA DAS KR GHAR TO MALOUR BARSOI SIMA VIA RAITOLI	5.391
138	PARUA KUDUS KE GHAR TO PMGSY T05 TAK VIA GARHAI TOLA	1.885
139	PWD ROAD BALRAMPUR TO LAUCHA VIA BADAIL	4.482
140	T06 SIHANGAON TO CHALSA (VR49)	1.500
141	L048- TO FARSARA	2.120
142	BIJURIYA NH 31 BAJARGAON TO ADAMPUR VIA DHAPI TELTA MADHOPUR	19.500
BAROSI		
143	CHAND PARA PMGSY ROAD (NALPAR WARD NO.1) TO CHHOTA NALSAR	2.500
144	GAON BICHHOR TO MODI POKHAR	2.110
145	KAJI TOLA AABADPUR TO TISLIYA VIA SHIVANAND	3.300
146	LAGUA BASBARI TO SATUA NADI DHAR TAK	1.470

✓

20.03.21

निरीक्षण प्रतिवेदन

अधिकांश अभियंता ग्रामीण कार्य विभाग कार्य अंश पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (KM.)
147	MATHURAPUR TULSIPARA TO GANESH TOLA GHAT	0.580
148	PALASI SISMUL KE GHAR TO BAJWARI MADARSA	0.635
149	BANGAL BIMA BIJURIYA TO KANDYAL (VR42)	6.300
150	DHARAMPUR WARD NO -6 TO TASALIYAGACHI	1.375
151	GAWAL TOLI TO KOTHAR	4.178
152	KAJI TOLA TO BARIOL PATH	8.250
153	KAKRAMANI PUL TO KAMROOL	0.680
154	L052 T01 TO GOAGAON	0.800
155	RAJGHUNATHPUR TO ADAMPUR (VR7)	14.450
156	SONAPUR WARD NO 2 TO PARMANATPUR	0.870
157	T06 KARIMGANJ CHANDPARA	1.921
158	ABADPUR HALKA KACHARI KUCHAPARA JARMUNIYA SOHAR TAK	3.030
159	ABADPUR TO JAGANATHPUR	9.800
160	BAJIDPUR TO ALEPUR	0.560
161	BALRAMPUR (CHANDPARA) TO BERJOL VIA CHHOGRA	6.850
162	BARSOI DAKAITAPUJA TO MAHESPUR	7.275
163	BEGAM CHOWK TO IMADPUR HAAT	4.448
164	BELBADANGI TO HARIPUR	2.153
165	BELGACHIHI MORE TO LUTIPUR BALRAMPUR	3.742
166	BHAWANIPUR GWALTOLI VIA HOSPITAL TO SARAKHORA	0.660
167	BICHHOR HAAT TO KAMAROLA VIA KUAGAON	5.915
168	BIDHOR HAAT PMGSY TO DEGRA PARA	4.338
169	BIDHOR HAAT TO PALTOLA	3.200
170	BIJURIYA NH-31 TO JAWADPUR PART	9.500
171	BRIDGE APPROCH	0.115
172	CHANDHI CHOWK TO RAMPUR GHAT AZAMNAGER SEMA	3.398
173	CHHABARIYA TO SINGHIYA	4.468
174	CHIKNI TO BISHANPUR HARJIAN TOLA	2.407
175	CHONDI TO SHIKHAR TOLA	1.800
176	DACHNA TO BALUPARA (PENDING)	9.300
177	DAMDOLIYA TO NAYA DAMDOLIYA	1.835
178	DASGRAM TO GAWALDA	1.400

2

ग्रंथ - भाषा, इच्छा, जयसुखा, बालमोक्ष

2

गिरिजाय प्रतिवेदन

7.

अभियान अभियंता खासीय कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रगण्डस बारसोई के कदवा, बड़खोरा, बलरामपुर, बारसोई, पखंडो के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से प्रतिशत गिन्यलिखित पथों के Temporary Restriction वाले कार्य स्थलों का गिरिजाय विभाग गया एवं इन पथों को Alotable प्राप्त गया।

पखंड - कदवा, बड़खोरा, बलरामपुर, बारसोई

SIM	ROAD NAME	LENGTH (KM)
209	T01 MODHOKHAR TO CHORDHA	1.249
210	T01 TO BAJERKACHH	3.009
211	T01 TO CHORDHA	1.077
212	T02 BHAG BARSCH TO JOHARPUR	1.461
213	T02 PUMRA TO MOHARI (VR29)	2.029
214	T06 TO PUHAGACHH	1.000
215	T07 PAMRA TO BALRAMPUR SIMA	4.000
216	T07 SITALPUR TO MAULANAPUR KADAMKACHH	4.610
217	T08 TO KOLHA	2.165
218	T02 RATANIKHAR TO DIANCHH (VR32)	3.799
219	T04S-T07 TO BALRAMPUR (VR45)	1.959
220	PAPAPUR GHAT TO BINGSY ROAD	1.000
221	USLIYA TO BINGSY ROAD	1.890
222	BHAWANIPUR TO SORAKHIAL	0.870
223	CHHOTTA SIKARPUR TO CHAIN TOLA	1.310
224	PATOL TO MALLOR	3.750
225	PATOL TO MAHESHKHAR	0.910
226	PAKKA TOLA TO MADARSA TOLA	1.000

J.E.

20/3/21
20.03.21
20/3/21

A.E.

20/3/21
20.03.21
20/3/21

20/3/21
20/3/21
20/3/21

20/3/21
20/3/21
20/3/21



ग्रामीण कार्य विभाग
Rural Works Department, Govt of Bihar

**DETAILED PROJECT REPORT FOR REPAIRING OF
ROAD**

F.D.R. PART - A (2020)

CHAUNKI TO KACHORA - PART I

DETAILED ESTIMATE OF F.D.R. REPAIRING ROAD

ROAD LENGTH	0 TO 17200	
DISTRICT	KATIHAR	
BLOCK	KADWA	
DIVISION	BARSOI	
TOTAL LENGTH OF ROAD	17,200	KM
TOTAL COST OF F.D.R. PART - A	Rs. 52.101	Lacs
ADD G.S.T @ 12%	Rs. 6.252	Lacs
ADD Labour Cess @ 1%	Rs. 0.521	Lacs
ADD Seigniorage Fee @ 10%	Rs. 4.396	Lacs
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 63.270	Lacs

SUBMITTED BY
The Executive Engineer,
Works Division, Barsoi

प्रेषक,

पंकज कुमार घाल सचिव।

सेवा में,

सभी कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय-

वर्ष 2020 के बाढ़ में क्षतिग्रस्त हुये पथों के अस्थायी/स्थायी पुनर्स्थापन हेतु कार्य योजना के संबंध में।

महाराज,

माह जुलाई 2020 में आयी अप्रत्याशित बाढ़ से पूरे राज्य में खासकर उत्तरी बिहार में गृहत धनाने पर ग्रामीण पथ क्षतिग्रस्त हुए हैं। इनको मोटरबुल बनाने तथा पूर्ण पुनर्स्थापन का कार्य अतिशीघ्रता से विभाग द्वारा सम्पन्न किया जाना अपेक्षित है ताकि यातायात कम से कम अवधि में वापिस रहे। यह कार्य बिहार विधानसभा के संभावित आसन्न चुनाव के मद्देनजर और भी महत्वपूर्ण हो जाता है। अतः क्षतिग्रस्त हुये पथों की मरम्मती हेतु शीर्ष FDR/MR 3054 के अन्तर्गत एक ठोस कार्य योजना बनाये जाने की आवश्यकता है जिससे कि पथों के Restoration का कार्य शीघ्रतिशीघ्र पूरा किया जा सके।

क्षतिग्रस्त पथों के अस्थायी/स्थायी पुनर्स्थापन हेतु कार्य योजना निम्न प्रकार है जिसके आलोक में सभी संबंधित कार्य प्रमंडल द्वारा-

1. दिनांक 15.09.2020 तक पूरी विवरणी Road Wise, Chainage Wise MIS के FDR Module पर अपलोड कर दिया जायेगा।
2. दिनांक 30.09.2020 तक सभी पथों का अस्थायी मरम्मति कार्य पूर्ण करा दिया जायेगा।
3. दिनांक 31.10.2020 तक असंबद्ध कार्यपालक अभियंता से मोटरबुल कार्य का शतप्रतिशत जॉ कार्य पूर्ण करा लिया जायेगा। संबंधित अंचल के अधीक्षण अभियंता द्वारा इस आशय का प निर्गत किया जायेगा।
4. दिनांक 15.11.2020 तक Action Taken Report का Uploading MIS पर FDR Mod में पूर्ण करा लिया जायेगा।
5. दिनांक 30.11.2020 तक सभी एकरारनामा अधीन पथों का पूर्ण पुनर्स्थापन कार्य पूर्ण लिया जायेगा। इससे संबंधित विभागीय पत्र सं0 726 दिनांक 12.02.2020 पूर्व में निर्गत है।
6. दिनांक 31.10.2020 तक अनुरक्षण से बाहर के पथों के पूर्ण पुनर्स्थापन का आवश्यकता अनुरक्षण नीति के तहत प्रस्ताव विभाग को समर्पित किया जायेगा।

अतः निदेश दिया जाता है कि उपरोक्त कार्य योजना का दृढ़तापूर्वक पालन किया ज

सहा. अभि/

समी कनीन अभि/

21/2/2020

विश्वासभाजन

सचिव

तकनीकी प्रतिवेदन

योजना का नाम:- CHAUNKI TO KACHORA - PART 1

क्षतिग्रस्त पथ की लम्बाई:- 17.200 K.M.

प्राक्कलित राशि:- 63.270 Lacs

योजना शीर्ष :- **2245 F.D.R.**

प्राधिकार :- सचिव, ग्रामीण कार्य विभाग, बिहार, पटना का पत्रांक :-2789,

दिनांक - 21-08-2020

प्रतिवेदन

प्रस्तुत प्राक्कलन अतिवृष्टि/बाढ़ के कारण क्षतिग्रस्त पथ के पथांश का प्राक्कलन

रु0 मात्र के लिए ग्रामीण कार्य विभाग, कार्य प्रमण्डल बारसोई के द्वारा शीर्ष F.D.R. 2245 के अन्तर्गत तैयार किया गया है।

पथ के आवस्रमिक मरम्मत हेतु पथांशों में मिट्टी भराई, खाली सिमेंट बैग में लाकल बालु भरकर, बॉस का पाइल, चचरी, बॉस का रनर, ह्यूम पाइप एवं ब्रिक बैट इत्यादि से भरकर बचाव कार्य करते हुए यातायात पुर्नस्थापित किया गया है।

पथ मरम्मत कार्य का प्राक्कलन वर्तमान अनुसूचित दर एवं सामग्री की दुलाई निकटतम खदान से प्राक्कलन कर बनाया गया है। दर गणना में संवेदक लाभांश सम्मिलित नहीं है। उक्त कार्य को विभागीय रूप से कराए जाने हेतु आदेश प्राप्त है। (प्रति संलग्न) एवं प्रशासनिक स्वीकृति हेतु तकनीकी अनुमोदन आपेक्षित है।

प्रमाणित किया जाता है कि प्राक्कलन कार्य स्थल के अनुरूप है।


कनीय अभियंता
ग्रामीण कार्य विभाग


सहायक अभियंता
ग्रामीण कार्य विभाग


कार्यपालक अभियंता
ग्रामीण कार्य विभाग

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : CHALUKI TO KACHORA - PART 1
 DISTRICT KATIHAR
 DIVISION BARSOI
 BLOCK KADWA
 LENGTH OF ROAD (IN KM) 17.200

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
PART A		
1	BRIKCK BAT	1.896
PART B		
1	BRIKCK BAT	13.836
2	BAMBOO WORK	0.148
PART C		
1	BRIKCK BAT	10.306
2	BAMBOO WORK	0.839
PART D		
1	BRIKCK BAT	9.596
2	BAMBOO WORK	0.658
PART E		
1	BRIKCK BAT	10.284
PART F		
1	BRIKCK BAT	1.748
PART G		
1	BRIKCK BAT	2.245
2	HUME PIPE	0.565
TOTAL COST OF PROJECT =		52.101
Add G.S.T. @ 12%		6.252
Add Labour Cess @ 1%		0.521
Add Seigniorage Fee @ 10%		4.396
Total Cost of Restoration Work =		63.270

[Signature]
 JE
 RWD

[Signature]
 RWD

[Signature]
 EE
 RWD

Technically approved for Rs 63.270 Lacs (Rupees Sixty three lacs twenty seven thousand) only;

Certified copy

[Signature]
 4/4/24

checked by me
[Signature]
 3/4/24

CHAUNKI TO KACHORA - PART 1

SL. No.	SDB SL. NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"								
			PART (A)	Cum					110.380	1717.370	189563.30
			PART (B)	Cum					805.660	1717.370	1383616.31
			PART (C)	Cum					600.100	1717.370	1030593.74
			PART (D)	Cum					558.790		
			Less H.P. Qty. $(3.14) \times (1.23/2)^2 \times \text{Length}$						-17.810		
				Cum					540.980	1717.370	959649.18
			PART (E)	Cum					597.660	1717.370	1026403.35
			PART (F)	Cum					101.810	1717.370	174845.44
			PART (G)	Cum					130.700	1717.370	224460.26
3	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles including cutting to in proper size and shoes etc complete job (Bamboo Piles c/c 0.3 m)								
			PART -B								
			B/S (CH - 435)	m		17.70			17.70		
			17.70 / 0.3 x 4						237	47.58	11276.46
			PART -C								
			B/S (CH - 3325)(CHACHRI)	m		72.00			72.00		
			72 / 0.3 x 4						961	47.58	45724.38
			PART -D								
			L/S (CH - 3350)	m		38.00			38.00		
			R/S (CH - 3350)	m		29.00			29.00		
			Total Length						67.00		
			67 / 0.3 x 4						894	47.58	42536.52
4	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runers fixed at every vertical pile with nails 20 S.W.G G.I Wire								

			Bamboo Runner e/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	4.00	35.40		PART - B	141.6	24.71	3498.94
					4.00	144.00		PART - C	576	24.71	14232.96
					4.00	134.00		PART - D	536	24.71	13244.56
5	14.18		Supplying fitting and fixing in position splot bamboo woven chanchary with 20 SWG G.I etc. Complete job								
				Sqm	72.00	1.5		PART - C	108	221.69	23942.52
6	9.3	(c)	Providing and Laying Reinforced Cement Concrete Pipe NP3 as per design.								
			Providing and laying reinforced cement concrete pipe NP3 For Restoration (1000 mm dia Single Row)								
			CH - 3550		6	2.50			15,000		
				RM					15,000		
								Total Cost fo Flood Protective work (In Rs.) =		4432.830	66492.45
								Total Cost fo Flood Protective work (In Lakh) =			5210190.53
											52.1

[Signature]
JE.

[Signature]
A.E. 11/12/2028

[Signature]
E.E.

CHAUNKI TO KACHORA - PART I


ANNEXURE "A"

Sl. No.	Chainage At (Mtr.)	NO.	Length (in mt.)	Top Width (in mt.)	Top Width + Bottom Width (2)	Height (in mt.)	Qty. (in Cum)	Remarks
	435	1	14.50	$(3.40+3.65+3.55+3.40)/4$	$(3.50+4.80)/2$	$(0.60+0.65+0.80+0.70+0.5+0.70+0.65+0.45)/8$	39.11	full width
		1	12.20	$(3.60+3.50+3.70+3.60)/4$	$(3.60+5.13)/2$	$(0.60+0.70+0.80+0.75+1.40+0.65+0.70+0.50)/8$	40.61	full width
		1	7.50	$(3.10+3.20)/2$	$(3.15+5.13)/2$	$(0.95+0.90+1.20+0.90)/4$	30.66	full width
PART (A)							110.38	
592		1	4.50	$(5.50+4.60+5.50)/3$	$(5.20+6.98)/2$	$(1.20+0.60+1.40+0.50+1.10+0.85+0.90+0.75+0.85+0.90+0.80+0.85)/12$	24.44	full width
		1	3.00		$(5.0+5.90)/2$	$(0.60+0.30)/2$	7.36	full width
650		1	3.80	$(3.90+4.0+5.0)/3$	$(4.30+5.12)/2$	$(0.50+0.40+0.35+0.45+0.50+0.40+0.45+0.30+0.45+0.35+0.40+0.35)/12$	7.31	full width
1450		1	34.00	$(4.50+5.60+4.10+5.40+4.20+5.90+4.20+5.90+3.70+5.80)/10$	$(4.93+8.68)/2$	$(1.00+1.90+2.50+2.30+2.75+0.80)/6$	433.82	full width
		1	30.00	$(4.0+6.20+4.0+5.90+4.0+6.10+4.0+6.10)/8$	$(5.04+6.90)/2$	$(0.60+1.20+1.40+1.30+0.60+0.50)/6$	167.16	full width
		1	12.00	$(4.10+6.50+4.0+5.80+4.0+5.50)/6$	$(4.98+7.80)/2$	$(1.20+1.40+1.80+1.40+1.20)/5$	107.35	full width
		1	14.80	$(4.10+5.70+4.10+5.60+5.10)/5$	$(4.92+6.32)/2$	$(0.60+0.65+1.10+0.70+0.60+0.55)/6$	58.22	full width
PART (B)							805.66	
3325		1	13.00	$(3.60+5.30+3.40+5.70+3.60+5.50)/6$	$(4.52+6.0)/2$	$(0.70+0.80+0.85+0.65+0.70)/5$	50.60	L/S & R/S
		1	10.00	$(4.10+5.80+4.0+5.60+4.0+5.80)/6$	$(4.88+8.68)/2$	$(1.10+2.10+2.80+2.50+1.40+1.50)/6$	128.82	L/S & R/S
		1	24.00	$(3.20+3.10+1.80+2.10+2.40+2.0)/6$	$(2.43+4.61)/2$	$(1.70+2.0+2.80+2.20)/4$	183.74	L/S
		1	24.00	$(2.10+1.90+2.0+1.75+1.80)/5$	$(1.91+3.69)/2$	$(1.60+2.10+2.60+1.60+1.0)/5$	119.62	R/S
		1	14.00	$(3.40+4.80+3.0+4.50+3.40+4.70)/6$	$(3.97+7.02)/2$	$(1.0+1.90+2.20+1.0)/4$	117.32	L/S & R/S
PART (C)							600.10	10.31
3416		1	38.40	$(4.0+4.0+4.0+4.30+4.10+3.70+4.0+6.70)/8$	$(4.35+7.37)/2$	$(0.40+0.50+1.60+2.0+2.10+1.12+1.40+1.80+1.70+1.80+2.30+1.40)/12$	339.79	full width
		1	14.00	$(6.50+5.30+5.10)/3$	$(5.63+8.11)/2$	$(0.60+0.90+2.10+1.85+0.75)/5$	119.26	full width
		1	12.00	$(4.70+4.60+5.80)/3$	$(5.03+5.88)/2$	$(0.45+0.60+0.55+0.40+0.35+0.20)/6$	27.82	full width
3480		1	11.00	$(3.40+3.0+3.40)/3$	$(3.27+6.07)/2$	$(1.10+1.20+1.30+1.60+1.70+1.30)/6$	71.92	full width
PART (D)							558.79	
3850		1	10.00	$(3.10+3.0+3.20)/3$	$(3.10+6.53)/2$	$(1.40+2.10+1.90+1.45)/4$	82.46	full width
		1	40.00	$(2.90+4.0+2.80+4.0+2.90+3.90+3.0+3.40+3.20+3.0+3.40)/12$	$(3.04+7.65)/2$	$(1.10+1.6+1.95+1.80+3.0+3.40+3.80+3.20+2.30+2.60+1.70+1.20)/12$	492.63	full width
		1	5.00		$(3.20+4.90)/2$	$(0.90+0.80)/2$	17.21	full width
		1	10.00	$(0.70+0.50+0.80)/3$	$(0.67+1.02)/2$	$(0.40+0.30+0.35)/3$	2.96	R/S

	1	3.00		0.6 (0.60+1.40)/2		0.8	2.40	L/S
						PART (E)	597.66	
7176	1	33.80	(4.10+4.50+4.40+4.30+4.60)/5	(4.38+5.21)/2	(0.40+0.50+0.30+0.35+0.45+0.50)/6		67.53	full width
7450	1	22.00	(4.20+4.10+4.0+4.20)/4	(4.13+4.75)/2	(0.32+0.34+0.35+0.25+0.35+0.25+0.30+0.35)/8		30.65	full width
	1	9.70	(2.0+2.10)/2	(2.05+2.23)/2	(0.15+0.20)/2		3.63	L/S
						PART (F)	101.81	1.75
8202	1	26.00	(3.80+4.20+3.90+4.40)/4	(4.08+5.09)/2	(0.35+0.50+0.60+0.45+0.50+0.75+0.40)/7		60.46	full width
	1	10.00	(4.50+4.30+4.40)/3	(4.40+4.93)/2	(0.40+0.30+0.25+0.25+0.20+0.20)/6		12.44	full width
8382	1	23.00	(4.20+4.90+5.40)/3	(4.83+5.95)/2	(0.70+1.0+0.30+0.30+0.35+0.70)/6		69.22	full width
8403	1	9.30	(6.20+6.10)/2	(6.15+7.68)/2	(0.70+0.80+0.80+0.75)/4		49.04	full width
						PART (G)	130.70	
Total=(A+B+C+D+E+F+G+H) =							2905.10	


J.E.


A.E.


E.E.

निरीक्षण प्रतिवेदन

अपेक्षित अभियंता यामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतिगस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (K.M.)
	KADWA	
1	AADIVASI TOLA HARDA TO HARDA CHOWK	1.650
2	AILANTOLA TO DAS TOLA	1.000
3	BABLA RAHUKA TO MMGSY ROAD	1.430
4	BADHAHEYA TO PANCHGAMA BADHAHEYA TAK	0.365
5	BAGH POKHAR TO MMGSY KUJEBANA	1.100
6	BALIYA BELON MORE SALMARI TO BENI MORE	1.370
7	BALIYA TO BANDH DALHAN SADAPUR VIA HARNATHPUR	2.473
8	BELLORI TO SANOLI RCC ROAD DUKHRA TO SISIYA	3.981
9	BENI SALMARI PWD ROAD TO PANCHGACHHI	2.700
10	BENTHI TO BORA SCHOOL	2.650
11	BHAWNAGAR TO BABHANGAON	1.100
12	BET TOLI PANCHGACHHI TO RCD ROAD MILAN CHOWK	1.100
13	CHAINA GAON VORI TO DEBRI TOLA VIA BISWAS TOLA	1.100
14	CHAUNABARI TO NAYA TOLA BADHYA VIA CHAINABARI	2.767
15	CHAUNKI TO KACHORA - PART 1	17.200
(II)	CHAUNKI TO KACHORA - PART 2	17.200
16	CHOWKI HAAT TO NAYA TOLA CHOWKI	1.491
17	DHADHNA TOLA TO MMGSY	2.100
18	DHAPRASIYA TO BANIYA TOLA VIA MOCHI TOLA DHAPASIYA	1.714
19	DHURIYA TO AMANHA VILLAGE	0.750
20	DUKRA TO GAUSHALA	0.720
21	GATHURA B TO GATHAURA KADRIKASTAN VIA GATAURA B TAK	3.350
22	HALDARA TOLA TO HALDARPUR	0.400
23	JOGIYA TOLA TO MAMHARI TOLA KANTIA	1.000
24	KADWA CHOWK TO GOSHALA GAON VIA NOONGHARA TEGCCHIYA	4.284
25	KADWA TO HARIJAN TOLA VIA SHIVGANI BINDA BARI TAK	0.769
26	KADWA TO MAHINAGAR - PART - 1	20.575
(II)	KADWA TO MAHINAGAR - PART - 2	20.575
(III)	KADWA TO MAHINAGAR - PART - 3	20.575
27	KATAR TO SIKARPUR VIA PAHARPUR	2.437
28	KHAWASPUR TO MMGSY ROAD DILSADPUR	1.100
29	KUMHAWAR TO NIRPUR VIA VISWASTOLA SANTHALI TOLA	3.330
30	KURSELA TO KALDEHI MAULANA GAON TAK	6.700
31	KURUM TO SEBANPUR PACHIM TOLA VIA SEBNPUR GAON	3.100
32	L015 TO VIDHANANDPUR	1.666
33	L024 TO FARIDPUR	0.430
34	L028 - T03 SIKORNA TO JAJA (VR28)	1.399
35	L034-KADWA TO SANJHELI (VR34)	4.730
36	L037 KUMHARI TO GETHAURA	5.400
37	L042 NIKHARA BEHRO T06 KOLHA	0.950

1. 20-03-21
Scanned with CamScanner

निरीक्षण प्रतिवेदन

अपेक्षित अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतिवस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थानों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
38	L045 PARLIYA HAAT TOJ TO MALLIKPUR VIA NANDANPUR	5.563
39	L049-SIPORNA TO KHUSHIHALPUR (VR49)	3.169
40	L054 - KALABARI TO BOGRA (VR54)	1.945
41	L063 SADAPUR TO SEKHIPURA ROAD (VR63)	4.031
42	LAHARI TOLA TO KIIORI TOLA	0.950
43	MIRZAPUR TO TAYABPUR	6.749
44	MMGSY TO MUSLIMTOLA	1.010
45	MOHAMMADPUR TO MUSHARI TOLA VIA MANDAL TOLA	2.099
46	MOHNA TO MUSLIM TOLA	0.060
47	MUKRIYA TO SARMATOLA	250.650
48	MUSLIM TOLA TO SARLIYA TO PMGSY ROAD	1.200
49	BALUA TOLA NANDANPUR TO NANDANPUR	1.560
50	NARGADA TO BHAMARDAH	2.092
51	NAYA TOLA TO DARIYAPUR VIA JIGIN ANS MALLAH TOLA NASIRGANJ	5.433
52	PALLABARI PMGSY ROAD TO PALLABARI	0.700
53	PARLIYA HAT TO BAIRGACHI VIA DAS GRAM TO SAMRIPUR	5.280
54	PARLIYA TO SARLIYA (VR 53)	1.923
55	PMGSY TO MUSHARI TOLA	550.000
56	PURAB TOLA NIGGEL TO PMGSY	1.200
57	PURABTOLA JAJA TO PMGSY JAJA	0.700
58	PURANA TOLA A SIKORNA TO PURANA TOLA B SIKORANA	0.500
59	RANIGANJ TO NOONGARHA	5.570
60	RANIKOL TO NARGADHA HIGH LEVEL BRIDGE (54.62M)	0.200
61	RANIKOL TO NARGADHA	5.656
62	RCD ROAD TO DURGA TOLA	1.200
63	RCD ROAD TO KACHAURA	1.125
64	RONIYA TO MUSHARI TOLA	3.630
65	ROTA TOLA MANJHAKI TO MMGSY	0.500
66	SARDAPUR TO MAHENDIPUR VIA KHOTTAPARA BAIGANBARI	3.145
67	SANJHELI TO SARBARIYA TOLA VIA MOHALI RAJAK TOLA	2.695
68	SARLIYA TO TITALIYA VIA HARIJAN TOLA YADAV TOLA	4.560
69	SIKORNA TO BOHETA DHAR	0.310
70	SONALI BELORI PWD ROAD TO GETHAURA	3.165
71	SUMMA TOLO RATNI TO IDGAH TOLA RATNI	1.500
72	SUNDARGACHHI MILIK TO PMGSY	0.600
73	TAYABPUR PARELIYA HAT TO KURHELA VIA BHAURAGACCHI	2.636
74	UTTAR TOLA KHUSHALPUR TO PMGSY	0.875
75	VIDEYPUR BANDH TOLI TO MMGSY	0.730
76	VISUNPUR UTTAR TOLA TO VISUNPUR PIR MAZAR	1.000
77	ZULFIKAR TOLA TO DAS TOLA	0.600
78	RASIDPUR TO MAHADALIT TOLA RASIDPUR VIA YADAV TOLA	1.710
79	RAI TOLA NANDAN PUR TO PMSGY ROAD	1.250
80	CHAUKI KACHORA (BRIDGE BR18-160)	0.215
	DANDKHORA	

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता यागीण कार्य विभाग कार्य अंशक पूर्णिया से पथक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य परामर्श कारगो के कदवा, बबलीरा, बलरागपुर, कारगो, चरखी के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिवृष्टि से क्षतिग्रस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्वामी का निरीक्षण किया गया एवं इन पथों की Motable पाया गया।

पथक - कदवा, बबलीरा, बलरागपुर, कारगो

SINO	ROAD NAME	ESTIMATED COST (IN RS)
81	BASTOL SONALI PWD ROAD TO KATHLIHUR VIA JHUNKI	1.010
82	DOS TOLA TO MANDAL TOLA	0.200
83	KAMALDAH MORE TO KAMALDAH	0.750
84	KATHAR SONALI PWD ROAD SONALI PWD ROAD (NAWADA) VIA GHOGHARA	6.000
85	KATHAR SONALI SHILAS TO KANDAR PAULI	1.000
86	LO49 JHIBIYA MORE TO BARKS TOLA	0.610
87	LO51-LO53 TO LOHRI (VR29) PART 2	1.028
88	LO58-LO58 TO BELTIKARI (VR35)	1.800
89	SHIV MANDIR CHOWK TO PATARA BANGALI TOLA	1.268
90	BEIRAH TO SOTI	1.100
91	SHILAS KANDARPATI ROAD TO SMALJORI	0.415
92	BICH TOLA TO BAGRHA TOLA	0.300
93	PARARIYA CHOWK TO PARARIYA TOLA	0.310
94	PATARA BANGALI TOLA TO KADWA	10.263
95	KATHAR PRANPUR PWD ROAD TO KANDARPATI	13.150
96	JHUNKI TO BANGALI TOLA	1.000
97	BASTOL SONALI PWD ROAD TO TIKETI	2.451
	BALRAMPUR	
98	BANKOTA SWASTHI KENDRA TO BHALHATI HANUMAN CHOWK VIA KALAPGHAR	1.853
99	KIRARA TO NH-31 TAK VIA BACHOGHARA KATHAL WADI	2.378
100	LO28-TO5 KAYANGAN TO GORA SALAMPUR (VR18)	1.225
101	LO43 TO5 TO DIGHAIDARIYA (VR43)	2.021
102	LO52-TO5 LOHARA (VR52)	1.201
103	LO64 TELTA HAT VIA GHASIPARA TO BHARTOLA PATEHPUR	2.826
104	MANJUL TIA STOLL TO GHASIPARA VIA SAPIARA TOLA	1.300
105	TO4 TO JOKI	1.520
106	TO63 MIDDLE SCHOOL DATIYAN TO DATIYAN CHOWK VIA GAYGHATA (VR63)	1.001
107	TELTA TO BEJOL	3.001
108	APPROACH ROAD FROM KALNAWARA VILLAGE FOR BRIDGE ACROSS BRIDGE SUDHANI RIVER ON THUBOURCHAT IN BALRAMPUR	0.700
109	BACHOGHARA SCHOOL TO TO5	0.923
110	BALRAMPUR TO TELTA (DATIAN DIVERSON)	0.170
111	BALRAMPUR TO TELTA	13.922
112	CHANDANI CHOWK RO BALUDANJ BAZAR	2.460
113	CHILLAPRA TO PACHIMTOLA	5.010

7
Seish
20.03.21

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन से दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, उडखोरा, बलरामपुर, बारसोई, प्रखंडो के अंतर्गत वर्ष 2020 के बाद एवं अतिदृष्टि से छतिग्रस्त निम्नलिखित पथो के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, उडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
114	KALYAN GAON KANTTU CHOWK TO SULTANPUR RAILWAY GATE VIA MANDAL TOLA	1.225
115	L027- T03 SOHAR TO MANIKPUR (VR27)	3.785
116	L29-T03 TO SIYALPARA (VR29)	2.025
117	L044 TO SALEMPUR PURABTOLA	1.000
118	L069-CHIKNI VIADAHARA DHITTA TO MAHESII DATNA RAIPUR	6.331
119	L094 T04 TO LALPUR	2.400
120	LUTTIPUR GANESH SINGH KE GHAR TO MALOUR BARSOI SIMA VIA RAITOLI	1.185
121	NH31 BAJARGAON TON SALEMPUR	1.060
122	SINGA GAON TO LACHOR PART 1	8.260
123	SINGA GAON TO LACHOR PART 2	8.260
124	T05 TO MADHEPUR (VR47)	1.900
125	CHILLAPRA TO PACHIMTOLA	5.010
126	CHIYALCHARI TO T04	1.000
127	FATEHPUR TO MANIKPUR	5.705
128	FUTANI CHOWK TO PELAPUR VIA HARJAN TOLA RAJAUN (not done)	2.704
129	KAUWA TOLA TO T04 (not done)	1.104
130	L037 -T 05 TO SIRPATOL (VR37)	3.283
131	L042 T06 TO CHILHAPARA BALIYA BHAG	2.550
132	L065-MIDDLE SCHOOL DATIAN TO TIKORI GOA VIA TITI TOLA	2.671
133	MADARSA TO SIMATOLA VIA IDGAHTOLA MADHEPUR	2.200
134	MAHISHAL GHAT TO DULLAHAPUR TAK BALLYA DHAG	2.271
135	MAHISHAL TO BIRNAGAR	5.900
136	MILLIKPUR HAT TO BOHAR	11.600
137	NURIYA DAS KR GHAR TO MALOUR BARSOI SIMA VIA RAITOLI	5.391
138	PARUA KUDUS KE GHAR TO PMGSY T05 TAK VIA GARHAI TOLA	1.885
139	PWD ROAD BALRAMPUR TO LAUCHA VIA BADAIL	4.482
140	T06 SIHANGAON TO CHALSA (VR49)	1.500
141	L048- TO FARSARA	2.120
142	BIJURIYA NH 31 BAJARGAON TO ADAMPUR VIA DHAPI TELTA MADHOPUR	19.500
BAROSI		
143	CHAND PARA PMGSY ROAD (NALPAR WARD NO.1) TO CHHOTA NALSAR	2.500
144	GAON BICHHOR TO MODI POKHAR	2.110
145	KAJI TOLA AABADPUR TO TISLIYA VIA SHIVANAND	3.300
146	LAGUA BASBARI TO SATUA NADI DHAR TAK	1.470

✓

20.03.21

निरीक्षण प्रतिवेदन

अधिकांश अभियंता ग्रामीण कार्य विभाग कार्य अंश पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
147	MATHURAPUR TULSI PARA TO GANESH TOLA GHAT	0.580
148	PALASI SISMUL KE GHAR TO BAJWARI MADARSA	0.635
149	BANGAL BIMA BIJURIYA TO KANDYAL (VR42)	6.300
150	DHARAMPUR WARD NO -6 TO TASALIYAGACHI	1.375
151	GAVAL TOLI TO KOTHAR	4.178
152	KAJI TOLA TO BARIOL PATH	8.250
153	KAKRAMANI PUL TO KAMROOL	0.680
154	L052 T01 TO GOAGAON	0.800
155	RAJGHUNATHPUR TO ADAMPUR (VR7)	14.450
156	SONAPUR WARD NO 2 TO PARMANATPUR	0.870
157	T06 KARIMGANJ CHANDPARA	1.921
158	ABADPUR HALKA KACHARI KUCHAPARA JARMUNIYA SOHAR TAK	3.030
159	ABADPUR TO JAGANATHPUR	9.800
160	BAJIDPUR TO ALEPUR	0.560
161	BALRAMPUR (CHANDPARA) TO BERJOL VIA CHHOGRA	6.850
162	BARSOI DAKAITA PUJA TO MAHESPUR	7.275
163	BEGAM CHOWK TO IMADPUR HAAT	4.448
164	BELBADANGI TO HARIPUR	2.153
165	BELGACHIHI MORE TO LUTIPUR BALRAMPUR	3.742
166	BHAWANIPUR GWALTOLI VIA HOSPITAL TO SARAKHORA	0.660
167	BICHHOR HAAT TO KAMAROLA VIA KUAGAON	5.915
168	BIDHOR HAAT PMGSY TO DEGRA PARA	4.338
169	BIDHOR HAAT TO PALTOLA	3.200
170	BIJURIYA NH-31 TO JAWADPUR PART	9.500
171	BRIDGE APPROCH	0.115
172	CHANDHI CHOWK TO RAMPUR GHAT AZAMNAGER SEMA	3.398
173	CHHABARIYA TO SINGHIYA	4.468
174	CHIKNI TO BISHANPUR HARJAN TOLA	2.407
175	CHONDI TO SHIKHAR TOLA	1.800
176	DACHNA TO BALUPARA (PENDING)	9.300
177	DAMDOLIYA TO NAYA DAMDOLIYA	1.835
178	DASGRAM TO GAWALDA	1.400

2

प्रतिष्ठ - भादशा, इहली, जयराजपुर, बामसौई

2

गिरिवाण प्रविषेदन

अधिकांश अभियंता खागीण कार्य विभाग कार्य अंचल पूर्णिमा के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिने गए निर्देश के अनुसार 15/03/21 से 20/3/21 तक कार्य प्रगण्डन बाररोई के कदवा, बड़खोरा, बलरामपुर, बाररोई, पखंडो के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से प्रतिशत गिन्यलिखित पथों के Temporary Restriction वाले कार्य स्थलों का गिरिवाण किया गया एवं इन पथों को Notrable पाया गया।

पखंड - कदवा, बड़खोरा, बलरामपुर, बाररोई

SIMN	ROAD NAME	LENGTH (KM)
209	T01 MODHOKHAR TO CHORDHA	1.249
210	T01 TO BAJERKOGACHH	3.009
211	T01 TO CHORDHA	1.077
212	T02 BHAGI BARSCH TO JOHARPUR	1.461
213	T02 PUMRA TO MOHARI (VR29)	2.029
214	T06 TO PUHAGACHH	1.000
215	T07 PAMRA TO BALRAMPUR SIMA	4.000
216	T07 SITALPUR TO MAULANAPUR KADAMOGACHH	4.610
217	T08 TO KOLHA	2.165
218	T02 RATANPOKHAR TO DIANCHIA (VR32)	3.799
219	T04S-T07 TO BALAMPUR (VR45)	1.959
220	PAPAPUR GHAT TO BINGSY ROAD	1.000
221	USLIYA TO BINGSY ROAD	1.890
222	BHAWANIPUR TO SORAKHAL	0.870
223	CHHOTTA SIKARPUR TO CHAIN TOLA	1.310
224	PATOL TO MALLOR	3.750
225	PATOL TO MAHESKHAR	0.910
226	PAKKA TOLA TO MADARSA TOLA	1.000

J.E.

20/3/21
20.03.21
20/3/21

A.E.

20/3/21
20.03.21
20/03/21
AE

20/3/21
E.E.
BARSOI

20/3/21
E.E.
BARSOI



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR REPAIRING OF ROAD

F.D.R. PART - A (2020)

CHAUNKI TO KACHORA - PART 2

DETAILED ESTIMATE OF F.D.R. REPAIRING ROAD

ROAD LENGTH	0 TO 17200		
DISTRICT	KATIHAR		
BLOCK	KADWA		
DIVISION	BARSOI		
TOTAL LENGTH OF ROAD	17.200	KM	
TOTAL COST OF F.D.R. PART - A	Rs. 29.289	Laes	
ADD G.S.T @ 12%	Rs. 3.515	Laes	
ADD Labour Cess @ 1%	Rs. 0.293	Laes	
ADD Seigniorage Fee @ 10%	Rs. 1.866	Laes	
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 34.963	Laes	

SUBMITTED BY
The Executive Engineer,
Works Division, Barsoi

प्रेषक,

पंकज कुमार पाल सचिव।

संया में

सभी कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय- वर्ष 2020 के बाढ़ में क्षतिग्रस्त हुये पथों के अस्थायी/स्थायी पुनर्स्थापन हेतु कार्य योजना के संबंध में।

महोदय,

माह जुलाई 2020 में आयी अप्रत्याशित बाढ़ से पूरे राज्य में खासकर उत्तरी बिहार में वृहत पैमाने पर ग्रामीण पथ क्षतिग्रस्त हुए हैं। इनको मोटरबुल बनाने तथा पूर्ण पुनर्स्थापन का कार्य अतिशीघ्रता से विभाग द्वारा सम्पन्न किया जाना अपेक्षित है ताकि यातायात कम से कम अवधि में वापिस रहे। यह कार्य बिहार विधानसभा के संभावित आसन्न चुनाव के मद्देनजर और भी महत्वपूर्ण हो जाता है। अतः क्षतिग्रस्त हुये पथों की मरम्मत हेतु शीर्ष FDR/MR 3054 के अन्तर्गत एक ठोस कार्य योजना बनाये जाने की आवश्यकता है जिससे कि पथों के Restoration का कार्य शीघ्रतिशीघ्र पूरा किया जा सके।

क्षतिग्रस्त पथों के अस्थायी/स्थायी पुनर्स्थापन हेतु कार्य योजना निम्न प्रकार है जिसके आलोक में सभी संबंधित कार्य प्रमंडल द्वारा-

1. दिनांक 15.09.2020 तक पूरी विवरणी Road Wise, Chainage Wise MIS के FDR Module पर अपलोड कर दिया जायेगा।
2. दिनांक 30.09.2020 तक सभी पथों का अस्थायी मरम्मत कार्य पूर्ण करा दिया जायेगा।
3. दिनांक 31.10.2020 तक असंबद्ध कार्यपालक अभियंता से मोटरबुल कार्य का शतप्रतिशत जॉ कार्य पूर्ण करा लिया जायेगा। संबंधित अंचल के अधीक्षण अभियंता द्वारा इस आशय का प निर्गत किया जायेगा।
4. दिनांक 15.11.2020 तक Action Taken Report का Uploading MIS पर FDR Mod में पूर्ण करा लिया जायेगा।
5. दिनांक 30.11.2020 तक सभी एकरारनामा अधीन पथों का पूर्ण पुनर्स्थापन कार्य पूर्ण लिया जायेगा। इससे संबंधित विभागीय पत्र सं0 726 दिनांक 12.02.2020 पूर्व में निर्गत है।
6. दिनांक 31.10.2020 तक अनुरक्षण से बाहर के पथों के पूर्ण पुनर्स्थापन का आवश्यकता अनुरक्षण नीति के तहत प्रस्ताव विभाग को समर्पित किया जायेगा।

अतः निदेश दिया जाता है कि उपरोक्त कार्य योजना का दृढ़तापूर्वक पालन किया ज

सहा. अभि०

अभि०

21/8/2020

विश्वासभाजन

सचिव

तकनीकी प्रतिवेदन

योजना का नाम:- CHAUNKI TO KACHORA - PART-2

क्षतिग्रस्त पथ की लम्बाई:- 17.200 K.M.

प्राक्कलित राशि:- 34.963 Lacs

योजना शीर्ष :- **2245 F.D.R.**

प्राधिकार :- सचिव, ग्रामीण कार्य विभाग, बिहार, पटना का पत्रांक :-2789,

दिनांक - 21-08-2020

प्रतिवेदन

प्रस्तुत प्राक्कलन अतिवृष्टि/बाढ़ के कारण क्षतिग्रस्त पथ के पथांश का प्राक्कलन / 34.963 Lacs

रु० मात्र के लिए ग्रामीण कार्य विभाग, कार्य प्रमण्डल बारसोई के द्वारा शीर्ष F.D.R. 2245 के अन्तर्गत तैयार किया गया है।

पथ के आकस्मिक मरम्मति हेतु पथांशों में मिट्टी भराई, खाली सिमेंट बैग में लाकल बालु भरकर, बॉस का पाइल, चचरी, बॉस का रनर, ह्यूम पाइप एवं ब्रिक बैट इत्यादि से भरकर बचाव कार्य करते हुए यातायात पुर्नस्थापित किया गया है।

पथ मरम्मति कार्य का प्राक्कलन वर्तमान अनुसूचित दर एवं सामग्री की दुलाई निकटतम खदान से प्राक्धान कर बनाया गया है। दर गणना में संवेदक लाभांश सम्मिलित नहीं है। उक्त कार्य को विभागीय रूप से कराए जाने हेतु आदेश प्राप्त है। (प्रति संलग्न) एवं प्रशासनिक स्वीकृति हेतु तकनीकी अनुमोदन आपेक्षित है।

प्रमाणित किया जाता है कि प्राक्कलन कार्य स्थल के अनुरूप है।


कनीय अभियंता
ग्रामीण कार्य विभाग


सहायक अभियंता
ग्रामीण कार्य विभाग


कार्यपालक अभियंता
ग्रामीण कार्य विभाग

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : CHALUKI TO KACHORA - PART 2
 DISTRICT KATIHAR
 DIVISION BARSOI
 BLOCK KADWA
 LENGTH OF ROAD (IN KM) 17.200

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
PART A		
1	BRIKCK BAT	2.830
2	SAND BAG	0.064
PART B		
1	BRIKCK BAT	24.895
2	BAMBOO WORK	1.499
TOTAL COST OF PROJECT =		29.289
Add G.S.T. @ 12%		3.515
Add Labour Cess @ 1%		0.293
Add Seigniorage Fee @ 10%		1.866
Total Cost of Restoration Work =		34.963

[Signature]
 JE
 RWD

[Signature]
 AE
 RWD

[Signature]
 EE
 RWD

Technically approved for Rs 34.963 lacs (Rupees Thirty four lacs
 winty six thousand three hundred) only.
Certified copy

[Signature]
 4/4/24

Checked by me
[Signature]
 3/4/24
 JE

CHAUNKI TO KACHORA - PART 2

Sl. No.	SDR SL.NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"								
			PART A								
			PART B								
			Less H.P. Qty. $(3.14) \times (1.23/2)^2 \times \text{Length}$						164.800	1717.370	283022.58
2	10.7.40 WRD		Labour for filling Cement Bag, swing and laying materials	Cum					1461.490		
			CH - 9128						-11.880		
									1449.610	1717.370	2489516.73
3	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job (Bamboo Piles c/c 0.3 m)	Bag	200				200.000		
									200.000	32.140	6428.00
			PART - B								
			L/S (CH - 14983)	m	1 x 90	90.00			90.00		
			L/S (CH - 15383)	m	1 x 90	9.00			9.00		
			Total Length						99.00		
			99 / 0.3 x 4						1321	47.58	62853.18
4	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runners fixed at every vertical pile with nails 20 S.W.G G.I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	4.00	99.00			396		
									396.000	24.71	9785.16
5	14.18		Supplying fitting and fixing in position splot bamboo woven chanchary with 20 SWG G.I etc. Complete job								
6	9.3	(c)	Providing and Laying Reinforced Cement Concrete Pipe NP3 as per design.	Sqm	99.00	1.50			148.5	221.69	32920.97

			Providing and laying reinforced concrete pipe (RCP) for restoration (1000 mm dia Single Row)							
				2	2.50			5.000		
				2	2.50			5.000		
								10.000	✓	4432.830
										44328.30
										2928854.92
										29.289

Ad
JE.

21/11/2020
A.E.

E.E.

CHAUNKI TO KACHORA - PART 2

ANNEXURE "A"

Chainage At (Mtr.)	NO.	Length (in mt.)	Top Width (in mt.)	Top Width + Bottom Width / 2	Height (in mt.)	Qty. (in Cum)	Remarks
9128	1	32.00	$(4.0+4.30+4.50+4.70+4.10)/5$	$(4.32+5.52)/2$	$(0.60+0.50+0.75+0.60+0.50+0.65)/6$	94.53	full width
	1	8.00	$(4.10+3.70+3.40)/3$	$(3.73+6.05)/2$	$(0.60+0.75+1.50+1.75+1.85+0.50)/6$	45.31	full width
	1	26.00	$(4.0+1.80)/2$	$(2.90+3.50)/2$	0.3	24.96	full width

PART (A) 164.80

12000	1	37.50	$(3.30+3.20+3.10+3.3)/4$	$(3.23+4.54)/2$	$(0.60+0.80+0.55+0.65+0.75+0.60)/6$	95.91	full width
	1	5.00	$(0.90+0.80)/2$	$(0.85+1.23)/2$	$(0.35+0.40)/2$	1.95	L/S
	1	34.50	$(3.40+3.50+3.45+3.75)/4$	$(3.53+3.99)/2$	$(0.45+0.40+0.50+0.45+0.60+0.55+0.35+0.40)/8$	60.00	full width
12350	1	8.10	$(2.10+1.90+2.10)/3$	$(2.03+3.02)/2$	$(0.90+1.0+0.85+1.20)/4$	20.20	R/S
	1	7.10	$(0.50+0.40+0.60)/3$	$(0.50+0.78)/2$	$(0.30+0.25+0.30)/3$	1.29	L/S
	1	21.60	$(1.70+1.0+0.95+1.20)/4$	$(1.21+2.43)/2$	$(1.70+1.0+0.95+1.20)/4$	47.67	L/S
12400	1	4.20	$(4.90+5.10)/2$	$(5.0+6.55)/2$	$(0.80+0.75)/2$	18.80	full width
	1	5.10	$(2.90+3.0)/2$	$(2.95+3.50)/2$	$(0.50+0.60+0.55)/3$	9.05	R/S
14983	1	26.00	$(3.40+3.50+3.50+3.60)/4$	$(3.50+6.63)/2$	$(1.30+1.25+1.90+2.25+1.35+1.80+1.35+1.3)/8$	205.77	full width
	1	18.00	$(4.0+4.0)/2$	$(4.0+7.15)/2$	$(1.4+1.75)/2$	158.05	full width
	1	32.00	$(5.30+6.0+6.10+7.20+7.30)/5$	$(6.38+8.79)/2$	$(1.10+1.20+0.95+1.30+1.20+1.60+1.10)/7$	293.00	full width
15383	1	9.70	$(2.10+2.0+2.10)/2$	$(3.10+4.27)/2$	$(1+1.1+1.4)/3$	41.70	L/S
15683	1	11.00	$(0.80+0.70+0.75)/3$	$(0.75+1.98)/2$	$(1.0+1.50+1.20)/3$	18.52	L/S
15690	1	12.90	$(0.50+0.555+0.40)/3$	$(0.49+0.94)/2$	$(0.50+0.40+0.45)/3$	4.15	L/S
16000	1	37.00	$(3.30+3.70+3.40+3.20)/4$	$(3.40+4.30)/2$	$(0.50+0.40+0.35+0.40+0.45+0.60)/6$	64.10	full width
	1	26.00	$(3.50+3.70+3.80+3.70)/4$	$(3.68+4.45)/2$	$(0.30+0.33+0.40+0.42+0.50+0.42+0.41+0.30)/8$	40.69	full width
	1	24.00	$(4.10+3.90+3.10)/3$	$(3.70+5.99)/2$	$(0.40+1.45+1.52+1.52+1.48+0.49)/6$	132.95	full width
	1	50.00	$(3.20+3.10+3.30+3.10)/4$	$(3.18+3.49)/2$	$(0.12+0.15+0.10+0.19+0.18+0.20+0.15+0.16)/8$	26.05	full width

