

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F R	502722.00
(13/16) <u>Draw</u> E/W in excavation in P.T.					
V/TMB P-9		90.05	M ³		
		Q R	310.73/M ³	R	27981.00
(14/17) Brick flat soling					
V/TMB P-9		124.20	M ²		
		C R	282.53/M ²	R	35090.00
(15/18) Providing M-15 P.C.C. (1:2:5) in foundation					
V/TMB P-9		15.53	M ³		
		Q R	5249.96/M ³	R	81532.00
(16/19) Reinforced cement conc. in slab-structure					
V/TMB P-9		22.43	M ³		
		Q R	5692.19/M ³	R	127674.00
(17/20) Providing R.R. M-20 as cover slab					
V/TMB P-9		15.53	M ³		
		C R	5908.28/M ³	R	91756.00
(18/21) Providing HYSD Bars S.F. & R. HYSD / TMT Bars					
V/TMB P-10		2.863	MT		
		C R	68248.42/MT	R	195395.00
				Total R	1062150.00

Continuation

