

54h 8AC Bill

Sch. XLV-Form No. 134 33

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of work: Chausa alhansi Road
with drainage to Bhatihara.

Gedai pur Ahaduna hakehua
Jambhikar Kachukh bhoje.

Name of Agency - Rink's Dev village,
Bilashpur P.O. Ahaduna hakehua
Dist. Rahtach.

Agreement No - 38 S.O. of 2017-2018

Date of Start - 08.01-2018

Deal of Start Comp. 07.01-2019

① Construction of embankment with stone

material obtained from

barrow pits - 6

$$4 \times 5.00 \times 6.00 \times 1.00 = 120.00 \text{ m}^3$$

$$2 \times 30.00 \times 6.00 \times 0.20 = 72.00 \text{ m}^3$$

$$2 \times 30.00 \times 6.00 \times 0.20 = 72.00 "$$

$$2 \times 30.00 \times 6.00 \times 0.20 = 72.00 "$$

$$2 \times 30.00 \times 6.00 \times 0.20 = 72.00 "$$

$$1 \times 10.00 \times 6.00 \times 0.20 = 12.00 "$$

$$2 \times 30.00 \times 9.00 \times 0.20 = 108.00 "$$

$$2 \times 30.00 \times 9.00 \times 0.20 = 108.00 "$$

$$\text{Total} = 588.00 \text{ m}^3$$

② Construction of granular subbase by providing

well graded material

$$4 \times 30.00 \times 1.00 \times 0.75 = 90.00 \text{ m}^3$$

$$\text{Total} = 90.00 \text{ m}^3$$

Continuation

चलता

43.

material steel ment

- ① Earthwork $\rightarrow 588.0 \text{ m}^3$
 ② Stonewall $\rightarrow 190.25 \text{ m}^3$
 ③ concrete sand $\rightarrow 31.53 \text{ m}^3$

27.7.2016
J.E

अनुसूची 45- फारम सं० 136

(अन्तिम भुगतान पीले कागज पर :

चल

7-सिद्धेय के लिए :-या