

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, अरेराज।**

पत्रांक 2514

दिनांक 26.12.2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल अरेराज।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, मोतिहारी।

विषय:-

वर्ष 2020 के बाढ़ में क्षतिग्रस्त पथों को मोटरेबुल कराने हेतु किये गये कार्यों की जाँच के संबंध में।

प्रसंग:-

मु0अ0-4(मु0)विविध (कार्य)-23-40/2016- 2789 पटना, दिनांक 21.08.2020 एवं भवदीय कार्यालय आदेश ज्ञापांक- 1344 दिनांक 28.08.2020

महाशय


उपर्युक्त विषयक एवं प्रासंगिक पत्र के अनुपालन में कार्य प्रमंडल, मोतिहारी द्वारा उपलब्ध कराये गए मोटरेबुल पथों की सूची में अंकित पथों का अधोहस्ताक्षरी तथा सहायक अभियंता एवं कनीय अभियंता के द्वारा निरीक्षण किया गया। निरीक्षण के दौरान कार्य प्रमंडल, मोतिहारी द्वारा प्रतिवेदित सभी पथों में मोटरेबुल का कार्य कराया गया है एवं वर्तमान में यातायात चालू है।

सादर सूचनार्थ एवं अग्रेतर कार्रवाई हेतु समर्पित।

अनु0- निरीक्षण किये गए पथों की सूची।


कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।



सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।

विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।

ज्ञापांक 2514

दिनांक 26.12.2020

प्रतिलिपि:- कार्यपालक अभियंता ग्रामीण कार्य विभाग, कार्य प्रमंडल, मोतिहारी को सूचनार्थ समर्पित।


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।

क्र०	प्रखंड	पथ का नाम	पथ की लंबाई (कि०मी०) में
1	Banjariya	Jatwa Link Route No. 23 - Jannerwa (59)	8.459
2	Banjariya	Jatwa Link Route No. 23 - Chichurhiya (62)	5.802
3	Banjariya	Motihari chhapwa NH28 A - Ajgari Jatwa Jannerwa Ghut Road	13
4	Banjariya	Motihari Ajagari Jatwaghat Road - Ghurnarwa(20)	11.038
5	Banjariya	Bulbatiya - Shampur (1.031), (Ch 13.00-20.00 Km)	7
6	Banjariya	L068-NH 28A to Chilwaniya (VR28)	2.564
7	Banjariya	L064-Chintaha to Semarahiya (VR25)	1.846
8	Banjariya	L069-PMGSY Siswa to Gokhula Bazar (VR29)	1.865
9	Banjariya	L026-T 07 to Siswa Bankut (VR6)	2.001
10	Banjariya	NH 28 A Bhela Chhapra to Gobari	4.25
11	Banjariya	Motihari Chhapwa NH28A Road - Kaparsandi	4.4
12	Banjariya	Motihari Ajagari REO Road - Siswa	2.05
13	Banjariya	G.P.S Chitha to PMGSY road Chitha	0.75
14	Banjariya	L038-L0 26 to Kairy Tola (VR9)	4.474
15	Banjariya	PMGSY Chichurhiya to Mallah Toli	1.223
16	Kotwa	L032 - T04 Pawaria tola Sobaiya via Mohabbat Chhapra to Barharwa tola (VR3)	7.95
17	Kotwa	Moshahi Sha ke ghar to Ahirauliya Village	1.98
18	Kotwa	Bitabasant - Chandparsi	3.53
19	Kotwa	Barharwa Kala Semra Tola to L040	1.64
20	Kotwa	L066-L 0 40 to Subiya (VR27)	3.022
21	Kotwa	PWD Road Kotwa to Kalyanpur Brit.	2.3
22	Kotwa	Dumara via Amwa,kararia - Kararinjagir ndiapul Road	10.49
23	Kotwa	Machhargawa - Kalyanpur Brit	9.84
24	Motihari	L052-L 023 to Agajrwa (VR36)	3.253

25/12/22

25/12/22

25/12/22
F.B.
R.D.W.D
Anand

FOR *mushtahi sah ke ghar to Ahirauliya Bazar*
Schedule XLV-Form No. 134

Executive Engineer
R.W.D. (W) Division
Motihari

A.E. RWD WORK

DIVISION

Kotwa.

SUB-DIVISION

M.B.N. 55/2

MEASUREMENT BOOK

Executive Engineer
R.W.D. (W) Division
T. 7/2/2018

PERIOD NAME: DIVISION:

Ex. 10.1	Ex. 10.2

MR. N-5572

Name of Officer _____

Chairs of first century

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
Emergency Repair					
for Restoration of Traffic					
for Flood Damage					
Heavy rain Road from					
Musbarhi Sah ke ghaw					
to Ahira uliya Bazar					
under FDR (2020-21)					
Authority—					
GE RWD Mohiari					
Agency—					
Department					

Record measurement

① Supplaw including Labour
 & carriage for killing
 under Brick pitching
 apron including light
 remaining etc. all complete
 as per approved design
 specification and
 direction of E/I

chainage (m)	Length (m)	width (m)	thickness (m)	Quantity (m ³)
110	6.0	2.6	0.30	4.68 m ³
170	3.0	2.6	0.35	2.73 m ³
205	3.1	2.5	0.35	2.71 m ³
300	3.6	2.5	0.30	2.70 m ³

Continuation

1172	8.10	3.50	.35	9.92 "
1190	18.10	4.40	.60	47.78 "
1209	9.80	1.30	.50	6.37 "
1240	9.0	2.0	.60	10.80 "
1250	7.0	3.0	.70	14.70 "
1440	29.0	4.5	.60	78.30 "
1470	16.0	4.3	.60	41.28 "
1488	2.0	2.0	.30	1.20 "
1490	14.10	4.5	.65	41.24 "
1515	15.90	2.8	.55	24.49 "
				412.06 m ³

30.09.2020
 J.E
 30/09/20
 12

Continuation

Abstract of cost


3

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Carbur for laying					
on graded stone					
filter under brick					
pitching in slope					
on approx including					
light graining etc					
all complete as per					
approved design					
specification and					
direction of E/R					
412.06 m ³ approx TRB P-2					
412.06 m ³	②	2147.40	f ³ P ₂	884863.00	

L. rals

4.01.2021
S.E


04/01/21


04/01/21

A2