

1

to work—
 ation of work—
 ncy by which work is executed—
 e of measurement—
 and date of agreement.
 hese four lines should be repeated at the
 nnnement of the measurements relating to each
 rk.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of WORK - Restoration					
Road Purna Rupa					
SH Ramgula to KATRA					
Agency - E. E. R. W. D. WORK					
Division, Dhandaha					
1 - Providing and Laying					
R.C.C Pipe 1000					
mm dia (Double Rod)					
CH-236M					
6 Nos x 2.50M = 15.00M ³					
2 - supply and spreading of					

Brick Bath (Full width)				
8.10M x (1.20 + 1.25) x				
2				
(1.90 + 2.50 + 4.20 + 1.30) M				
4				
= 199.87M ³				
(Canine bag)				
12M x 2.50M x (0.30 + 0.50)M				
2				
= 12M ³				
9M x 3.20M x (0.60 + 0.40)M				
2				
= 14.40M ³				
17M x 1.90M x (0.30 + 0.70)M				
2				
= 16.15M ³				
Continuation				
T = 242.12M ³				

Inspection Report for flood damage work

Date:

1. Name of PIUs- Dhamsdang

2. Name of Block/Road- Phoneg Rupauli SH-15 Rangpur To K9729

A. For Road

1. Damage Location/Chainage :
2. Damage Length : 74.10m
3. Nature of Damage : Top of the Road completely washed out due to flood
4. Details of Restoration :
 - i Material being used in Restoration — Brick Bat, Hume pipe
 - ii Equipment/Tools being used in Restoration works: Tractor
 - iii Procedure taken up in Restoration works : Manner
 - iv Restored Length : 74.10m

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
 - i Material being used in Restoration :
 - ii Equipment/Tools being used in Restoration works:
 - iii Procedure taken up in Restoration works :
 - iv Restored Length :

Praman
28-01-21
Signature of JE/AE/EE

28/1/21
AE

28-01-21
EE

Praman
28/1/21
Signature
(Name of Inspector)