

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK:- Restoration					
of Road From Chandra					
Petrol Pump to Sawaiya under					
F.D.R.					
Authority:- S.E.R.W.D., Works					
Division Dhamdaha.					
1- supply, fitting and fixing					
of Bamboo 62 mm to 75 mm					
dia					
B x 25.0 = 200 mtr.					
2- Labour for driving					
62 mm to 75 mm dia					

Bamboo Piles					
15.0 mtr Length = 333 mtr.					
2- Supply, fitting and fixing					
of Bamboo woven charchary					
25 m x 1.5 m = 37.5 m ²					
4- Providing and labour					
for placing of empty					
cement bags					
15 m x 1 m x 0.8 m = 12 m ³					
12 / 0 3398					
= 352 bags					
5- Providing and spreading					
Brick bath					
CH-2 100 m - R/S					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
R 7.50 M x (2.70 + 9.40) m		2			
x (1.50 + 2.40 + 1.80) m = 92.33 m ³		3			
R/s 2 M x (2.70 + 7.50) M x		2			
(1.5 + 1.9) m = 47.6 m ³		2			
CH-2500 m					
12 M x (3.83 + 9.42) m		2			
x (2.0 + 3.10 + 3.90 + 2.20) m		4			
= 222.76 m ³					

6-Providing and Laying
R.C.C Pipe 1000
mm (ø)
6 Nos x 2.50 m = 150 m³

7- Providing and Laying
Brick Bath

12 M x (2.77 + 9.43)

x (2.80 + 2.90 + 2.80)

= 224.39 m³

Less R.C.C Qty = (-) 15.57 m³

T = 208.82 m³

Prepared
20-11-2020
(J.E.)

Continuation

Executive Engineer,
Rural Works Department

Works Department

Inspection Report for flood damage work

Date:

1. Name of PIUs- Dhamdaha

2. Name of Block/Road- Chandwa petrol pump to Sabaiya

A. For Road

1. Damage Location/Chainage :
2. Damage Length : 31.50 m
3. Nature of Damage : slope and Top of the Road fully washed out due to flood.
4. Details of Restoration :
 - i Material being used in Restoration : Brick Bats, Hume Pipe
 - ii Equipment/Tools being used in Restoration works: Tractor
 - iii Procedure taken up in Restoration works : Manual
 - iv Restored Length : 31.50 m

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
 - i Material being used in Restoration :
 - ii Equipment/Tools being used in Restoration works:
 - iii Procedure taken up in Restoration works :
 - iv Restored Length :

P. Kumar
27-07-21
Signature of JE/AE/EE

27/7/21
ac

27-1-21
cc

P. Kumar
27/7/2021
Signature
(Name of Inspector)