

Name to work-- 1
 Situation of work--
 Agency by which work is executed--
 Date of measurement--
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK:- Restoration of Road L 57 to Tanauhi Muni Tola.					
Authority - E. E. R. W. D.					
WORK Division, Dhamdaha.					
1- Providing and Laying R.C.C Pipe No 3 1000 (MM) in single Row					
4 No ¹ X 2.50 M = 10 Mtr					
2 Supply and spreading of Brick Bats					

$$350M - 5M \times \frac{(4.00 + 6.70)M}{2}$$

$$\times \frac{(0.90 + 1.60 + 1.90 + 0.80)M}{4} = 35.20M^3$$

$$370M - 3.80M \times \frac{(4.05 + 7.12)M}{2}$$

$$\times \frac{(1.80 + 1.60 + 1.20)M}{3} = 32.54M^3$$

$$T = 67.64M^3$$

Pune
 29-11-2020
 (JG)

~~30/11/20~~

29/12/20

Executive Engineer
 Rural Works Department
 Works Division Dhamdaha (Pune)

Inspection Report for flood damage work

Date:

1. Name of PIUs- Dhamdaha

2. Name of Block/Road- LO57 to Taruni Mui Tol 9

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 8.80m

3. Nature of Damage : TOP surface washout due to Flood

4. Details of Restoration :

i Material being used in Restoration — Brick Bat, Lime pipe

ii Equipment/Tools being used in Restoration works: Tractor

iii Procedure taken up in Restoration works : Manner

iv Restored Length : 8.80m

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

P. Kumar
29-01-22
Signature of JE/AE/EE

[Signature]
29/1/22
AE

[Signature]
29-1-22
EE

Signature [Signature]
(Name of Inspector)