

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK:- Restoration of Road from Bangali Tola To Dameli SBI BANK Under F.D.R.					
Authority:- E.E.R.W.D WORK Division, Dhamdaha.					
1- Supply, fitting of Bamboo (62 MM to 75 MM) dia					
8 X 59.0 M = 472 Mtr.					
2- Labour for driving 62 MM to 75 dia Bamboo Piles					
17.80 M Length = 787 Mtr.					
3- Fitting and fixing of Bamboo Woven Chaulchay					
29.0 M X 1.50 M = 88.5 M ²					
4- Providing and Labour for placing of empty Cement bags.					
17.80 M X 1.5 M X 1.0 M = 26.7 M ³					
13.20 M X 1.5 M X 1.0 M = 19.8 M ³					
Total = 46.5 M ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
No of bagl =	46.5	-	1409		
			0.033		bagl
5- Providing and Laying					
R.C.C Pipe 12" dia					
1000 (mm) in single					
R.O.W					
2 No' x 2.50 M = 5.00 M + L					
6 Providing, Supply and					
Spreading of Brick					
batl					

18.0M -	5M X	(4.05 + 5.28)M			
		2			
	X	(1.20 + 1.40 + 1.10)M			
		3			
					= 28.77M ³
500M -	11.50M X	(2.08 + 5.24)M			
		2			
	X	(2.50 + 3.70 + 3.30)M			
		3			
					= 133.29M ³
16.30M X	(1.07 + 2.37)M				
		2			
	X	(1.30 + 1.40 + 1.20 + 1.30)M			
		4			
					= 36.45M ³
					T - 198.52M ³
Less for H.P Qty =	5.19M ³				
					T - 193.32M ³

Pruman
29/11-2020
(J.E)

Continuation
29/11/20
[Signature]

20.12.20
Executive Engineer
Rural Works Department
Works Division Dhamdaha (Purk)

Inspection Report for flood damage work

Date:

1. Name of PIUs- Dhamdaha

2. Name of Block/Road- Bangali Tola to Dumariya (Domaili) SBI Bank

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 32.80 m

3. Nature of Damage : slope damage due to flood

4. Details of Restoration :

i Material being used in Restoration : Brick Bats

ii Equipment/Tools being used in Restoration works: Tractor

iii Procedure taken up in Restoration works : masonry

iv Restored Length : 32.80 m

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

P. Kumar
28-01-21
(J.E.)
Signature of JE/AE/EE

28/1/21
EE

28-01-21
EE

P. Kumar
28/1/2021
Signature
(Name of Inspector)