

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement—
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
NAME of WORK - Restoration of Road Milkya Naya Tola to Milkya Main Road.					
Authority - E. E. R. W. D. Works Division, Dharmapuri					
1 - Supply, Fitting and fixing of Bamboo 62 mm to 75 mm dia					
B x 243.0 Meters - 1994 mtr.					
2 - Labour for driving					

62 mm to 75 mm				
Bamboo Piles.				
72.0 Length = 240 mtr.				
3 - Fitting and fixing in position Bamboo woven chanchay				
243 m x 1.50 m = 364.5 m ² .				
4 - Supply and spreading of Brick Bats				
C.H. - 200 m				
L/S - 5 m x $\frac{(1.40 + 1.95)}{2}$ m				
x $\frac{(0.50 + 0.60)}{2}$ m = 4.62 m ²				

Continuation

- 4.62 m²

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
2.60 M x (1.55 + 2.25) M					
		2			
x (0.90 + 0.50) M = 3.46 M ²		2			
300 M - L/S - 73 M x (1.58 + 2.33)					
				2	
x (0.60 + 0.80 + 0.90 + 0.70) M					
			4		
					= 107.04 M ²
R/S - 32 M x (1.48 + 2.25) M					
			2		
x (0.90 + 0.80 + 0.60) M					
			3		= 45.75 M ²
R/S - 42 M x (1.63 + 2.49) M					
			2		

$\times (0.70 + 1.0 + 2.90) \pi$
 $= 73.20 \pi$
 Total = 234.06 m³

29-11-2020
 (J.E)

29-11-2020

29-11-2020

Executive Engineer,
 Rural Works Department
 Works Division Dhamdaha (Pune)

Continuation

Inspection Report for flood damage work

Date:

1. Name of PIUs- Dhamdaha.

2. Name of Block/Road- Mikiya Naya Jola to Mikiya Main Road

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 17788 m

3. Nature of Damage : Both side slope damage due to flow

4. Details of Restoration :

i Material being used in Restoration : Brick bats

ii Equipment/Tools being used in Restoration works: Tractor

iii Procedure taken up in Restoration works : Manual

iv Restored Length : 17788 m

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Praveen
28-07-21
Signature of JE/AE/EE

28/7/21
28.1.21
E

Praveen
28/7/2021
Signature
(Name of Inspector)