

Name of work -
 Situation of work -
 Agency by which work is executed
 Date of measurement
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the work:- Restoration of traffic from Bhanuamipur Rajdhani to B Kothi Block Border via Sahid Gangi					
Charge head- 2245					
Authority - RWD letter no- 2789 dated 21/08/2020 and verbal order of EE RWD Mandaha					
Agency:-					

Kothi
2 rias

Sand bag

Date of Entry - 20/11/2020
 RECORD ENTRY

① Providing brick bats including spreading laying compacting -
 do - do - do - do -

2021

$$40m \times \left(\frac{4.68 + 6.60}{2} \right) \times \left(\frac{1.6 + 1.5}{2} + 2.40 + 2.90 + 1.20 \right) m$$

$$= 40m \times 5.64m \times 1.92m = 433.15 m^3$$

$$\text{Less for H.P} = 7.5 \times 3.14 \times \left(\frac{1.15}{2} \right)^2 = (-) 7.79 m^3$$

Wi

Continuation

$$\text{Total} = 422.96 m^3$$

702

Executive Engineer
Rural Works Department

Date:

Inspection Report for flood damage work

1. Name of PIUs- *Dhandaha*

2. Name of Block/Road- *Bhawanipur / Bhawanipur Rajdham to B. Kothi Block*
Border via Sahid gram

A. For Road

1. Damage Location/Chainage :

2. Damage Length : *40.0 M*

3. Nature of Damage : *wash out due to flood*

4. Details of Restoration :

i Material being used in Restoration : *Bamboo, Hume pipe, Sand bags, Bricks bats*

ii Equipment/Tools being used in Restoration works: *Tractor*

iii Procedure taken up in Restoration works : *Manual*

iv Restored Length : *40.0 M*

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AE/EE

Kumari
28/01/2024
Juz

28/11/24
AG

EL-

Signature

28/11/2024
(Name of Inspector)