

RURAL WORKS DEPARTMENT



GOVERNMENT OF BIHAR

CIRCLE – R.W.D. works Circle, Chapra

DIVISION – R.W.D. works Division , Chapra-2

Name of Work - Restoration/Mottrable of Road from T02 to Chhapia

Block - Isuapur

Estimated cost - Rs 1225571.00

Year : 2020-21

Inspection Report for Flood damage work

Date:

1. Name of PIUs-

2. Name of Block/Road- Ishuapur | Restoration | Motorable of Road from To 2 to Chhapia

A. For Road

1. Damage Location/Chainage :- 700m, 800m, 1200m, 1400m, 1700m

2. Damage Length

: 1.75m, 1.10m, 1.60m, 9.00m, 13.00m, 17.00m, 7.00m, 2.50m, 3.50m, 23.00m

3. Nature of Damage

4. Details of Restoration

i Material being used in Restoration

: Brick bats, Local Sand
Tractor, Static Road Roller.

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length

: 79.45 Meter

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

[Signature]
23/12/20

[Signature]
23/12/20

[Signature]
23/12/20

Signature of JE/AF/EE

[Signature]
23/12/20

VIND D KUMAR
(Name of Inspector)
Executive Engineer

R.W.D. (W) Division Chhapia

प्रतिवेदन

कार्य का नाम :- Restoration / Motorable of Road from Toz to Chhapra

शीर्ष :- FDR

प्राक्कलित राशि :- 12,25,571.00

प्रखण्ड का नाम :- Isuapur

जिला-सारण।

प्रस्तुत प्राक्कलन शीर्ष PMGSY/MMGSY/GTSNY/NABARD/MR-3054 अर्तगत निर्मित/निर्माणाधीन पथ के गत महीने में इस जिला में आये बाढ़/अतिवृष्टि के कारण क्षतिग्रस्त हुए पथों को चलने लायक (Motorable) बनाने हेतु विभागीय दिशा-निर्देशानुसार कार्यपालक अभियंता, ग्रा0का0वि0, कार्य प्रमंडल Chapra-2 के दिशा-निर्देशन में कुल रु012,25,571.00 के लिए तैयार किया गया है।

आवश्यकतानुसार तत्काल प्रभाव से पथों को चलने लायक बनाने हेतु प्राक्कलन में Bricks Bats, Sand Bag, Hume-Pipe इत्यादी का प्रावधान आवश्यक लम्बाई, चौड़ाई एवं मोटाई में प्राक्कलन के अनुसार प्रावधान किया गया है।

योजना एवं कार्य की महत्ता के साथ-साथ जनहित के लिए अतिउपयोगी प्राक्कलन को कार्यहित में स्वीकृति हेतु प्रस्तुत किया जा रहा है।

[Signature]
23/12/20
ती.

[Signature]
23.12.2020
AR

[Signature]
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, Chapra-2।

ABSTRACT OF COST

Name of Work - Restoration/Mottrable of Road from T02 to Chhapia

Block - Isuapur

S.L No.	Particulars	Amount (In Rs.)
A	Cost of Restoration work	Rs 1084576.00
B	Add 12 % GST on (A)	Rs 130149.00
C	Add 1 % L. Cess on (A)	Rs 10846.00
	Total Cost	Rs 1225571.00

[Signature]
23/12/20

J.E
RWD
Chapra-2

[Signature]
23/12/20

A.E
R.W.D
Chapra-2

[Signature]
23/12/20

E.E
R.W.D
Chapra-2

T/A for Rs 1225571.00 (Twelve lakh twenty five thousand five hundred and seventy one only)
[Signature]
23-12-20

Detailed Estimate

ne of work :-

Restoration/Mottrable of Road from T02 to Chhapia

SI No	Item	No	Length	Width	Avg.H/D	Qty	Unit	Rate	Amount
1	Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I	1	1.75	3.50	0.25	1.53			
		1	1.10	0.90	0.25	0.25			
		1	1.60	3.75	0.45	2.70			
		1	9.00	4.75	1.20	51.30			
		1	13.00	3.75	0.30	14.63			
		1	17.00	4.18	4.50	319.77			
		1	7.00	4.39	1.60	49.17			
		1	2.50	3.75	0.60	5.63			
		1	3.50	3.75	0.75	9.84			
		1	23.00	4.34	1.05	104.81			
Total						559.63	cum	1909.87	1068818.00
2	Fillling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9	1	1.75	3.50	0.10	0.61			
		1	1.10	0.90	0.10	0.10			
		1	1.60	3.75	0.10	0.60			
		1	9.00	4.75	0.10	4.28			
		1	13.00	3.75	0.10	4.88			
		1	17.00	4.18	0.10	7.11			
		1	7.00	4.39	0.10	3.07			
		1	2.50	3.75	0.10	0.94			
		1	3.50	3.75	0.10	1.31			
		1	23.00	4.34	0.10	9.98			
Total						32.88	cum	479.27	15758.00
TOTAL								1084576.00	

[Signature]
23/12/20

J.E
RWD
Chapra-2

[Signature]
23/12/20

A.E
R.W.D
Chapra-2

[Signature]
23/12/20

E.E
R.W.D
Chapra-2