

Inspection Report for flood Damage Work

Date:

1. Name of PIUs-
2. Name of Block/Road-

ER. YUGESHWAR KUMAR SINGH
NABINAGAR/Bara to Kargari
Pauda Road
Jharkhand

A. For Road

1. Damage Location/Chainage : 1st, 2nd and 3rd "
2. Damage Length : 500m
3. Nature of Damage : Wash out due to heavy flood
4. Details of Restoration works :
 - i. Material being used in Restoration works: Brick Bats and 1/2"
 - ii. Equipments/Tools being used in Restoration works: JCB, Tractor etc
 - iii. Procedure taken up in Restoration works: Quick Restoration
 - iv. Restored Length : 500m

B. For Bridge

1. Damage Location/Chainage : NA
2. Damage Length : NA
3. Nature of Damage : NA
4. Details of Restoration works :
 - i. Material being used in Restoration works: NA
 - ii. Equipments/Tools being used in Restoration works: NA
 - iii. Procedure taken up in Restoration works: NA
 - iv. Restored Length

C. Requirement of new CD/Bridge

- i. Name of Road : NA
- ii. Location/Chainage : NA part of 1st, 2nd and 3rd km.
- iii. Type of CD work/Length required : NA 3x1000m dia 21/3 H.P.

- Upload one photograph of damaged portion if available
- Attach minimum ^{two} photograph(during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.

Signature of JE/AE/EE

Signature
(Name of Inspector)

"D:\office file\winword file\All Format Hindi 2.docx"

ESTIMATE

Name of work: Restoration of road from Bara to Klopura Bunder
 ① Promoting and filling brick bats in details including cost of brick bats and labour and complete job

11.40m x 2.90m x 0.30m	9.92m ³
12.50m x 2.85m x 0.40m	14.82m ³
14.50m x 2.75m x 0.40m	15.95m ³
17.00m x 2.60m x 0.30m	13.26m ³
9.80m x 2.50m x 0.30m	7.35m ³
10.60m x 2.50m x 0.30m	7.95m ³
12.00m x 2.45m x 0.30m	8.82m ³
12.30m x 2.65m x 0.30m	9.78m ³
12.40m x 2.60m x 0.30m	9.67m ³
8.90m x 2.65m x 0.30m	7.08m ³
8.30m x 2.80m x 0.30m	6.97m ³
8.60m x 2.80m x 0.35m	8.43m ³
9.45m x 2.65m x 0.40m	10.62m ³
15.40m x 2.60m x 0.45m	18.02m ³
16.00m x 2.70m x 0.40m	17.28m ³
17.05m x 2.55m x 0.45m	19.56m ³
13.50m x 2.50m x 0.40m	13.50m ³
13.90m x 2.50m x 0.40m	13.90m ³
14.60m x 2.60m x 0.45m	17.08m ³
14.60m x 2.75m x 0.30m	11.55m ³
15.05m x 2.75m x 0.30m	12.42m ³
16.00m x 2.90m x 0.30m	13.92m ³
15.90m x 2.85m x 0.30m	13.57m ³
24.40m x 2.80m x 0.30m	20.50m ³
13.05m x 2.75m x 0.45m	16.15m ³
18.75m x 2.75m x 0.40m	20.63m ³
19.20m x 2.60m x 0.45m	22.46m ³
17.50m x 2.50m x 0.30m	13.13m ³
17.60m x 2.40m x 0.30m	12.67m ³
14.75m x 2.45m x 0.30m	10.84m ³
16.80m x 2.55m x 0.35m	14.99m ³
17.60m x 2.60m x 0.35m	15.20m ³
17.60m x 2.60m x 0.45m	17.96m ³
14.25m x 2.80m x 0.60m	23.40m ³
13.45m x 2.90m x 0.60m	23.40m ³

500 m

480.91m³
 1486.47
 81855.28/m³
 Add 12% GST
 Add 1% Labour cost

M
 20/9/20
 A.E

J. Kishor
 20/9/20

714858.00
 85783.00
 1073142.00
 89432.00
 7149.00
 1010538.00
 807790.20
 8.078 lakhs

Bt → 2 8.078 lakh

Technically approved for Rs. 8.078 lakh
Rupee. Zero crore Eight lakh
Seven thousands Eight hundred only

S.E.
Jm R.W.D (W) Citce
17/11 Aurangabad