



प्रमाणित किया जाता है कि इस
मापी पुस्त में कुल 100 (एक सौ)
पृष्ठ हैं। जो कि सहायक अभियन्ता
ग्रामीण कार्य विभाग, कार्य अवर,
प्रमंडल.....दाका.....के
पदनाम से निर्गत किया जाता है।





10/06/2020
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दाका

10/06/20

Sch. XLV - Form No. 134

W.D. Dhaka DIVISION
Dhaka SUB-DIVISION

Measurement Book

No. 1440

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Restoration work of Road from Karmawa to Telhara Mahangwa Road under F.D.R for the year 2020-21					
Revised Entry.					
(1) Labours for laying dry graded Thana khua or Stone filter ----- E/I					
(Brick bats)					
CH. 2.0 M to 4.0 M R.C.C Bridge Approach cutting					
		2 x 3.00 x 4.00	-		24.00 M ³
CH. 70 M to 100 M					
		10.0 M x 2.00 x 0.300 =			6.00 "
CH. 150 M to 160 M					
		10.0 M x 4.00 x 0.450 =			18.00
CH. 38.5 M to 43.0 M					
		45.0 M x 4.10 x 0.400 =			73.80 "
CH. 50 M to 57.0 M.					
		20.0 M x 4.00 x 0.450 =			36.00
CH. 67.0 to 69.0 M					
		20.0 M x 4.00 x 0.450 =			36.00
CH. 700 M to 715 M					
		15.0 x 3.00 x 0.450 =			20.25 "
CH. 1310 M to 1350 M					
		40.0 M x 4.10 x 0.450 =			73.80 "
Total.					287.85 M ³
 7.9.20 J. E.				 7/9/2020 J. E.	
				 5/10/2020	
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work Restoration work of Road from Karmawa to Telhara - Mahangua Road under P.D.R for the year 2020-21					
Abstract of cost-					
(1) Labour for laying dry graded stone khoo or					
stone filler --- 6/1					
287.85 M ³ @ Vide TMB/P-25					
@ B 20.53 = 847 M ³ @ 591.17800					
Say Rs 591.20000					

S.D.

05/10/2021
S.D.

S.D.

05/10/2021
EE