


FIELD INSPECTION REPORT

Date of Inspection: - 30.12.20		District: - Kizhanganj	
Division: - Kizhanganj-I		Length(km): 1.80 KM	
Name of the Road: Rupani to Dewari			
Scheme/Programme: GTSNY			
Package No.: NIA		Road Id No.: 21205801844	
Status of the Project:		Ongoing/Completed /Under Maintenance	
Work is a case of:		<input checked="" type="checkbox"/> New Connectivity/ Up gradation / Maintenance	
Sl. No	<u>Parameters to be checked</u>		Remarks
1.	Pavement		
a)	Road Junction Condition		✓S/U
b)	Condition of Surfacing		✓S/U
c)	Riding Quality		✓S/U
d)	Road Camber		✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		✓Yes/No
f)	Contraction Joints Provided or not (CC Pavement)		✓Yes/No
g)	Compaction of flank / slope & rain cuts if any		Yes/No ✓
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its Painting - NIA		S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCC culverts - NIA		S/SRI/U
c)	Condition of railings/Slab/approach for Bridges - NA		S/SRI/U
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		Yes/No ✓
4.	Compliance History		
a)	Status of ATR's & any others		NO

Overall Rating :

Satisfactory (S)	-
Satisfactory but requires Improvement (SRI)	- SRI -
Unsatisfactory (U)	-

Remarks - During current year flood, 2x1000g H.P culvert is badly damaged at ch:-220M.


 30.12.20
 J.E
 (Signature)

NAME: Radheshyam Prajapati
 J.E, R.W.D (W) Div. Kizhanganj-I