

# FIELD INSPECTION REPORT

Date of Inspection :	21/12/2020	District:	Nalanda.
Division :	Harnaut	Length (km):	1.559 km.
Name of the Road:	L096 Rampur to Kewari		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition U	S/U	
b)	Condition of Surfacing U	S/U	
c)	Riding Quality S	S/U	
d)	Road Camber S	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. NO	Yes/No	
f)	Contraction Joints provided or not (CC Pavement) Yes	Yes/No	
g)	Compaction of flank/slope & raincuts if any NO	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges N/A	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained Yes	Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	X
Satisfactory but requires Improvement (SRI)	X
Unsatisfactory (U)	U

(Signature) *RA*  
21/12/2020

NAME: RAU KUMAR

DESIGNATION: Sr. Engineer