

FIELD INSPECTION REPORT

Date of Inspection : 27/12/2020

District: Katihar

Division: Manihari (RWS)

Length (km): 1.310 km

Name of Road: Tor to Kyr Sanda tola.

Scheme/Programme: MAINTENANCE

(MMGSY ST)

Package No.:

Road Id No.:

Status of the Project: Ongoing/Completed/Under Maintenance

Work is a case of : New Connectivity/Up gradation/Maintenance

SI NO. Parameters to be checked Remarks

1 Payement

✓S/U

a) Road Junction condition

✓S/U

b) Condition of Surfacing

✓S/U

c) Riding Quality

✓S/U

d) Road Camber

✓S/U

e) Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.

✓Yes/No

f) Contraction Joints provided or no (CC Pavement).

✓Yes/No

g) Compaction of flank/slope & raincuts if any

✓Yes/No

2 Cross Drainage

a) Condition of head walls in Hume Pipe culverts including its Pinting

✓S/SRI/U

b) Condition of Abutment & Wing walls, Slab in RCC culverts

✓S/SRI/U

c) Condition of railings/slab/approach for Bridges

S/SRI/U - N/A

3 Road Furniture

a) Wheather sing boards/informatory/cautionary Board/Km & 200m stones/Pavement road markings are provided and Maintained

Yes/No ✓

4 Compliance History

a) Status of ATR's & any other

No

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

SRI

NAME: SATISH CHAUDHARY

DESIGNATION: ASSISTANT ENGINEER.

Sat 27/12/2020
(Signature)