


FIELD INSPECTION REPORT

Date of Inspection :	18/12/20	District:	Araria
Division :	Barabganj	Length (km):	2.041 Km
Name of the Road:	Math Basithi to Gumwanthi		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement	✓ S/U	
a)	Road Junction condition	✓ S/U	
b)	Condition of Surfacing	✓ S/U	
c)	Riding Quality	✓ S/U	
d)	Road Camber	✓ Yes/No	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No	
g)	Compaction of flank/slope & raincuts if any		
2.	Cross Drainage	S/SRI/U	
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓ S/SRI/U	
c)	Condition of railings/slab/approach for Bridges		
3.	Road Furniture	Yes/No	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓	
4.	Compliance History		
a)	Status of ATR's & any others	NO	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	


 18/12/20 (Signature)

NAME:

Prasad Ram
 AE / Barabganj