


mmcsy/2047

## FIELD INSPECTION REPORT

| Date of Inspection : 03/01/21                                 |                                                                                                                      | District: East Champaran |
|---------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|--------------------------|
| Division : F.Y.T.A.                                           |                                                                                                                      | Length (km): 1.88        |
| Name of the Road: Taking about to Nalkun Singh Tola.          |                                                                                                                      |                          |
| Scheme/Programme: MAINTENANCE                                 |                                                                                                                      |                          |
| Package No.:                                                  |                                                                                                                      | Road Id No.:             |
| Status of the Project: Ongoing/Completed/Under Maintenance    |                                                                                                                      |                          |
| Work is a case of: New Connectivity/Up gradation/ Maintenance |                                                                                                                      |                          |
| Sl. No.                                                       | Parameters to be checked                                                                                             | Remarks                  |
| 1.                                                            | <b>Pavement</b>                                                                                                      |                          |
| a)                                                            | Road Junction condition                                                                                              | S/U                      |
| b)                                                            | Condition of Surfacing                                                                                               | S/U                      |
| c)                                                            | Riding Quality                                                                                                       | S/U                      |
| d)                                                            | Road Camber                                                                                                          | S/U                      |
| e)                                                            | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No                   |
| f)                                                            | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No                   |
| g)                                                            | Compaction of flank/slope & raincuts if any                                                                          | Yes/No                   |
| 2.                                                            | <b>Cross Drainage</b>                                                                                                |                          |
| a)                                                            | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U                  |
| b)                                                            | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U                  |
| c)                                                            | Condition of railings/slab/approach for Bridges                                                                      | N/A S/SRI/U              |
| 3.                                                            | <b>Road Furniture</b>                                                                                                |                          |
| a)                                                            | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No                   |
| <b>Other Remarks</b>                                          |                                                                                                                      |                          |
| a)                                                            | Status of ATR's & any others                                                                                         | N/A                      |

Overall Rating :

|                                             |     |
|---------------------------------------------|-----|
| Satisfactory (S)                            |     |
| Satisfactory but requires Improvement (SRI) | SRI |
| Unsatisfactory (U)                          |     |

  
 (Signature)

NAME: Hemant Singh

DESIGNATION: Asst. Engineer