

FIELD INSPECTION REPORT

Date of Inspection :	29.12.2020	District:	Buxar
Division :	R.W.D. Dumraon	Length (km):	1.755 km
Name of the Road:	Renwating PMGSY to Renwating Uttar Tola.		
Scheme/Programme:	MAINTENANCE ✓		
Package No.:	Road Id No.:		
Status of the Project:	Ongoing/Completed/Under Maintenance ✓		
Work is a case of:	New Connectivity/Up gradation/ Maintenance ✓		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓ SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U N/A
c)	Condition of railings/slab/approach for Bridges	S/SRI/U N/A
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

SRI .

Handwritten signature and date
29/12/2020
TE

(Signature)

NAME: