

# FIELD INSPECTION REPORT

|                        |                                            |              |          |
|------------------------|--------------------------------------------|--------------|----------|
| Date of Inspection:    | 21/12/17                                   | District:    | Motihari |
| Division:              | Pakaria Jayal                              | Length (Km): | 1.74     |
| Name of Road:          | Kothibazar to Hasanabad                    |              |          |
| Scheme/Programme:      | Maintenance ✓                              |              |          |
| Package No.            |                                            | Road Id No.  |          |
| Status of the Project: | Ongoing/Completed/ Under Maintenance       |              |          |
| Work is a case of:     | New Connectivity/Up gradation/ Maintenance |              |          |

| S No. | Parameters to be Checked                                                                                                 | Remarks  |
|-------|--------------------------------------------------------------------------------------------------------------------------|----------|
| 1     | <b>Pavement</b>                                                                                                          |          |
| a)    | Road Junction condition                                                                                                  | ✓ S/U    |
| b)    | Condition of Surfacing                                                                                                   | ✓ S/U    |
| c)    | Riding Quality                                                                                                           | ✓ S/U    |
| d)    | Road Camber                                                                                                              | ✓ S/U    |
| e)    | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement                              | Yes/No   |
| f)    | Contraction Joints provided or not (CC Pavement)                                                                         | Yes/No   |
| g)    | Compaction of flank /slope & raincuts if any                                                                             | ✓ Yes/No |
| 2     | <b>Cross Drainage</b>                                                                                                    |          |
| a)    | Condition of head walls in Hume pipe culverts including its painting                                                     | S/SRI/U  |
| b)    | Condition of Abutment & Wing walls, Slabs in RCC culverts                                                                | S/SRI/U  |
| c)    | Condition of railing /slabs/ approach for Bridges                                                                        | S/SRI/U  |
| 3     | <b>Road Furniture</b>                                                                                                    |          |
| a)    | Whethersign boards/ informatory/ cautionary Board / Km & 200m stones/ Pavement road markings are provided and maintained | ✓ Yes/No |
| 3     | <b>Compliance History</b>                                                                                                |          |
| a)    | Status of ATR's & any others                                                                                             |          |

Overall Rating:

|                                             |    |
|---------------------------------------------|----|
| Satisfactory (S)                            | 15 |
| Satisfactory but requires Improvement (SRI) |    |
| Unsatisfactory (U)                          |    |

Name:  
Designation:

*K. K. Ho*  
21/12/17  
TE

*Manoj*  
(Signature)  
21/12/20  
AE