

# FIELD INSPECTION REPORT

|                        |                                            |                     |       |
|------------------------|--------------------------------------------|---------------------|-------|
| Date of Inspection :   | 5/1/21                                     | District:           | Patna |
| Division :             | Masaurhi                                   | Length (km):        | 5.413 |
| Name of the Road:      | Sahra Badwar to Atapur                     |                     |       |
| Scheme/Programme:      | MAINTENANCE                                | PMGSY / Maintenance |       |
| Package No.:           |                                            | Road Id No.:        |       |
| Status of the Project: | Ongoing/Completed/Under Maintenance        |                     |       |
| Work is a case of:     | New Connectivity/Up gradation/ Maintenance |                     |       |

| Sl. No. | Parameters to be checked                                                                                        | Remarks     |
|---------|-----------------------------------------------------------------------------------------------------------------|-------------|
| 1.      | Pavement                                                                                                        |             |
| a)      | Road Junction condition                                                                                         | S S/U       |
| b)      | Condition of Surfacing                                                                                          | S S/U       |
| c)      | Riding Quality                                                                                                  | S S/U       |
| d)      | Road Camber                                                                                                     | S S/U       |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                    | X Yes/No    |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                | X Yes/No    |
| g)      | Compaction of flank/slope & raincuts if any                                                                     | No Yes/No   |
| 2.      | Cross Drainage                                                                                                  |             |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                            | S S/SRI/U   |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                        | S S/SRI/U   |
| c)      | Condition of railings/slab/approach for Bridges                                                                 | S S/SRI/U   |
| 3.      | Road Furniture                                                                                                  |             |
| a)      | Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained | 200m Yes/No |
| 4.      | Compliance History                                                                                              |             |
| a)      | Status of ATR's & any others                                                                                    | No ATR      |

Overall Rating :

|                                             |   |
|---------------------------------------------|---|
| Satisfactory (S)                            | S |
| Satisfactory but requires Improvement (SRI) | - |
| Unsatisfactory (U)                          | - |

NAME: Purnima Prasad  
Asstt. Engineer

Forward  
5/1/21  
(Signature)