FIELD INSPECTION REPORT

Date of In	nspection: OY	01/2021	District : Katihar	
Division : Katihar			Length (Km): 1,725km'	
vame of	the Road: Dal いい	an PMUSY socimti	Length (Km): 1,775 ki	Railway '
Scheme/I	Programme: M	Maintenance		
ackage	No. :		Road ID No. :	
Status of the Project: Ongoing/Completed/Under Maintenance				
Vork is a		New Connectivity/Up gradat		
Sl. No	Property of 2 cm of the			
1).	Pavement	arameters to be Ci	necked	Remarks
a)	Road Junction condition			
b)	Condition of Surfacing			VS/U
				VS/U
<u>-</u>	Riding Quality			v \$/U
d) 	Road Camber			√ S/U
(۲)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.			X es/No
()	Contraction Joints provided or not (CC Pavement)			¥es/No
g)	Compaction of Flank/Slope & Raincuts if any			Yes/No
2).	Cross Drainage			
a)	Condition of Head walls in Hume Pipe Culverts including its painting			S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts.			S/SRI/U
e)	Condition of Railings/Slab/Approach for Bridges			S/SRJ/U M
3).	Road Furniture			
a)	Whether sign boards/Informatory/Cautionary Board/km & 200 m stones/Pavement road markings are provided and maintained			Yes/No
4).	Compliance History			
_a)	Status of ATR's &	any others		N/A:
Overall	Rating :	Satisfactory (S)	•	C
Satisfactory but requires Improvement (SRI)				
		Unsatisfactory (U)		
Name :	Uttomber S.	·	. (8	ignature)

Degisnation: J.E.

RWD, Works Division, Katihar.