

FIELD INSPECTION REPORT

Date of Inspection :		District: <u>Aurangabad</u>
Division <u>Damohapur</u>		Length (km):
Name of the Road: <u>Lohrs to Raghunathpur</u>		
Scheme Programme: <u>MAINTENANCE</u>		<u>MHSY (SC)</u>
Package No.:		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance <u>Ongoing</u>
Work is a case of:		New Connectivity/Up gradation/ Maintenance <u>New connectivity</u>
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Gross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

Remarks - Work is in progress and under construction

(Signature) 22/12/2020

NAME:

DESIGNATION: